

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	RR(S)	53	234									
5	RR(N)	54	550									
6	RR(E)	168	403		3		3		3			
7	Hyd	194	1044		2		2		2			
	Total	606	3055	0	5	0	5	0	5	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	10	2	10	2	10	2			
2	NLG	144	988		3		3		3			
3	MDK	107	933	1	1	1	1	1	1			
4	RR(S)	58	396									
5	RR(N)	38	114									
6	RR(E)	22	133									
	Total	476	3413	11	6	11	6	11	6	0	0	
	Grand Total	1082	6468	11	11	11	11	11	11	0	0	

TSSPDCL - LMRC / Corporate office

Date: 29.04.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Bhoothpur	Amistapur	11KV	Jadcherla	12.25	15.25	03.00		11kv Jumper cut near Seripally	-
2		Balanagar	Amithcotton mill	11KV	Jadcherla	14.36	16.50	02.14		Tree Fallen on the line near Sujatha Company	-
1	NLG	Bopparam	Maktha Kothagudem	11KV	Suryapet	03.30	06.40	03.10	E/L	Conductor snapped	-
2		Ananthagiri	Shantinagar	11KV	Huzurnagar	02.35	07.40	05.05	E/L	11 kv line snapped at Shantinagar village	-
3		Panagal	Panagal town	11KV	Nalgonda	13.20	15.25	02.05	E/L	11KV line cut at SS-6	-
1	MDK	Thogita	Aurangabad	11KV	Medak	12.40	16.33	03.53		B/D Due to Jumper Cut	-
1	RR E	Peerzathiguda	Shankar Nagar	11KV	Keesara	17.48	18.48	01.00	EL	Line patrolling but no visible fault	-
2		PEDDAMBERPET	INDUSTRIAL	11KV	SAROORNAGAR	10.20	11.25	01.05	EL	11KV POLE DAMGED & 11KV JUMPERS OPEN AT AISHWARYA RICE MILL	-
3		PEDDAMBERPET	TARAMATHIPET	11KV	SAROORNAGAR	16.10	18.25	02.15	EL	BRID FALL ON 11KV LINE AT RAMALAYAM TEMPLE PASUMAMALA	-
1	HYD C	Falaknuma	Vattepally	11KV	Charminar	08.50	10.10	01.20	EL	Faulty loads of 11KV Falaknuma UG fdr	-----
2		Falaknuma	Falaknuma UG	11KV	Charminar	08.50	10.57	02.07	EL	Cable fault	Arranged B/F on 11KV Falaknuma OH & 11KV Teegalaguda feeders

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	220KV SS Polkonda	Bhoothpur	33KV	Mahabubanagar	15.29	18.45	03.16	E/L	Disc Failed	Bhoothpur	-
2		220KV SS Polkonda	Kothamolgera	33KV	Mahabubanagar	15.29	20.10	04.41	E/L	Back Feeding Supply Taken to 132KV SS Ghanpur	Kothamolgera	-
3		Wanaparthy	Pebbair	33KV	Wanaparthy	16.32	17.37	01.05	O/L	Due to Rain and Tree Fallen on the 33KV line	Pebbair	-
4		Ghanpur	Solipur	33KV	Wanaparthy	17.15	23.30	06.15	O/L	33KV Insulator Failed and Replasmnet (Alternat Supply Arraged to 132KV SS Wanaparthy	Solipur	-
5		Alampur	Shanthinagar	33KV	Gadwal	18.16	18.44	00.28	E/L	Tree follen on the line at Julkal vagu	Shanthinagar	-
6		Alampur	Undavelly	33KV	Gadwal	18.28	21.12	02.44	E/L	Back Feeding Supply Taken to 33KV Alampur Feeder	Undavelly	-
7		Midjil	Velgomula	33KV	Jadcherla	16.10	20.30	04.20	O/L	Conductor felt on crassarm near Kothapally Reddiguda	Velgomula	-
8		Balanagar	CR Cable	33KV	Jadcherla	15.30	17.20	01.50	E/L&O/L	Tree Fallen on the 33KV Line near Hari Om Industri	CR Cable	-
9		Balanagar	Navadurga	33KV	Jadcherla	15.25	16.35	01.10	E/L&O/L	Disc Failed at Balanagar heway	Navadurga	-
10		Nagarkurnool	Bijinapally	33KV	Nagarkurnool	15.42	19.22	03.40	O/L	33KV Jumper reconnecting purpose	Bijinapally	-
1	MDK	Bollaram	Meenakshi	33KV	Patancheru	18.25		00.00		B/D Due to Continu	Meenakshi	-