

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		2		2		2			
6	RR(N)	54	550		4		4		4			
7	RR(E)	168	403									
8	Hyd	194	1044	3	2	3	2	3	2			
	Total	606	3055	3	8	3	8	3	8	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2	1	2	1	1	1	1		1 No.33kv still
2	NLG	144	988		7		7		7			
3	MDK	107	933		1		1		1			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	9	2	9	1	9	1	0	
	Grand Total	1082	6468	5	17	5	17	4	17	1	0	

TSSPDCL - LMRC / Corporate office

Date: 05.08.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Bhoothpur	Bhoothpur	11kv	Jadcherla	10.25	13.20	02.55		Tree Follen On The 11 Kv Line Near Pothulamadugu(Vi).	-
1	NLG	Annaram	Annaram	11kv	Suryapeta	17.00	18.00	01.00	E/L	Conductor snapped	-
2		Eduloor	G.B.Gudem	11kv	Nalgonda	10.00	13.00	03.00	E/L	11KV Line cut	-
3		Pamanagindla	Yerrasanigudem	11kv	Nalgonda	10.10	12.10	02.10	E/L	Insulator failure	-
4		Marriguda	Vattipally	11kv	Devarakonda	13.35	14.35	01.00	E/L	AB Switch Problem	-
5		Rajapeta	Pamakunta	11kv	Bhongiri	11.20	15.00	03.40	E/L	Insulator failure	-
6		Dondapahad	Vajinepally	11kv	Huzurnagar	09.30	11.30	02.00	E/L	11KV Disk failure	-
7		Ananthagiri	Shanthinagar	11kv	Huzurnagar	08.20	10.20	02.00	E/L	11KV Insulator failure	-
1	MDK	SRD Town - II	No.II	11kv	Sangareddy	11.45	13.20	01.35		B/D due to Jumper cut near FRS.	-
1	RR S	Chanda Nagar	Chanda Nagar	11kv	GCB	02.00	03.00	01.00	BD	11kv Jumper cut at Vikay function Hall,Chanda Nagar	-
2		IIIT	GPRA	11kv	GCB	00.24	01.50	01.26	BD	11kv AB-Cable end-kit failed at Sub-Staion(Back feeding from 11kv Kindriya Vihar)	-
1	RR N	Medchal	Jeedimetla	11kv	Jeedimetla	15.10	16.30	01.20	EL	Tripped on EL	-
2		Dulapally	Dulapally Village	11kv	Medchal	05.50	06.30	00.40		11KV Pin Insulator failed at SBI Bank	-
3		Subhash nagar	Jairam Nagar	11kv	Medchal	10.15	10.50	00.35		63KVA T/F Brass Patti cut and replaced at Godavari Homes	-
4		Dulapally	Karthikavanam	11kv	Medchal	14.30	15.08	00.38		Tree fallon on the 11KV Line Aizant company	-
1	HYD N	Madhapur	APIIC - I	11kv	X	11.30	13.02	01.32	All Indication	Cable fault at Soft Sol IT Company	Arranged B/F on 11KV Infotech fdr
2	HYD S	Falaknuma	Vattepally	11kv	III	14.50	15.55	01.05	EL,OL-Rph	HT lines twisted at G.S.Darga	----

TSSPDCL - LMRC / Corporate office

Date: 05.08.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Kothur	Binjusariya	33kv	Shadnagar	22.35	Still			Vartical pole damaged	Binjusariya	-
2		Maddur	Mogalmadka	33kv	Narayanapet	11.17	13.55	02.38	EL	Pin Insulator Damaged Near Khazipur(V)	Mogalmadka	-
1	SDPT	GAJWEL	BUPUR	33kv	SIDDIPET	18.30	20.50	02.20		INSULATER PIN BANDING		-
1	HYD N	132KV Madhapur	Devabhoomi	33kv	Jubilee Hills	11.32	20.45	09.13	EL,OL- R,Y&Bph	Cable-1 End Kit failed & Cable-2 fault by digging GHMC wing at Raheja	Devabhoomi	-
2		132KV Patigadda	Prakash Nagar	33kv	Erragadda	17.50	18.15	00.25	EL	I/C End Kit failed at SS backside	Prakash Nagar	Loads transferred onto 132KV Patigadda SS via 33KV Airport fdr
3	HYD C	132KV Imlibun	Exhibition	33kv	Mehdipatnam	16.47	17.04	00.17	EL	Tripped on EL	Exhibition	Loads transferred onto 132KV Vittalwadi SS via 33KV Public Garden fdr