

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234	1	2	1	2	1	2			
6	RR(N)	54	550		6		6		6			
7	RR(E)	168	403		5		5		5			
8	Hyd	194	1044		2		2		2			
	Total	606	3055	1	15	1	15	1	15	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	3		3		3				
2	NLG	144	988	3	22	3	22	3	22			
3	MDK	107	933	1	3	1	3	1	3			
4	SDPT				10		10		10			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	7	35	7	35	7	35	0	0	
	Grand Total	1082	6468	8	50	8	50	8	50	0	0	

## TSSPDCL - LMRC / Corporate office

Date: 19.08.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Kattangur	Dugenelly	11kv	Nalgonda	10.00	12.10	02.10	E/L	11KV Jumper cut	-
2		Rajupeta	Rajupeta	11kv	Nalgonda	06.45	11.20	04.35	E/L	Tree fallen on 11KV line	-
3		Eduloor	Eduloor town	11kv	Nalgonda	07.00	09.10	02.10	E/L	HT/LT line melting	
4		Eduloor	G.B.Gudem	11kv	Nalgonda	07.20	11.30	04.10	O/L	11KV Jumper cut	
5		Pagidimarry	Pagidimarry	11kv	Nalgonda	08.20	10.54	02.34	E/L	Tree fallen on 11KV line	
6		Aitipamula	R.C.Puram	11kv	Nalgonda	09.20	12.30	03.10	E/L	11KV Jumper cut	
7		Nerada	Nerada AGL	11kv	Nalgonda	07.30	12.40	05.10	E/L	11KV line cut at village	
8		Thoragal	Madaram	11kv	Nalgonda	09.40	13.20	03.40	E/L	11KV line cut at village	
9		Rayaniguda	G.Kondaram	11kv	Nalgonda	06.00	11.10	05.10	O/L	Tree fallen on 11KV line	
10		Rayaniguda	Kankanalapally	11kv	Nalgonda	06.20	12.00	05.40	E/L	11KV Insulators failed	
11		Pullemla	Bodangiparthi	11kv	Nalgonda	08.40	12.40	04.00	E/L	11KV Jumper cut	
12		Baironi Banda	Thakkellapahad	11kv	Nalgonda	13.20	16.20	03.00	E/L	11KV Jumper cut	
13		Bollepally	Bollepally	11kv	Bhongir	12.00	16.00	04.00	E/L	11kv Insulator Failed Near Somerreddy well Bollepally (v)	
14		Paladugu	Dupalley	11kv	Bhongir	06.00	09.10	03.10	E/L	11kv line snapped near Chinolla well	
15		Dirincherla	Yallapuram	11kv	Huzurnagar	07.00	10.00	03.00	E/L	11KV Insulators failed	
16		Garidepally	Kalmalcheruvu	11kv	Huzurnagar	01.10	05.30	04.20	E/L	11kv jumper cut	
17		Raghunadapalem	Gundlapally	11kv	Huzurnagar	06.05	09.30	02.25	E/L	DTR AB Switch open	
18		Thirumalagiri	Nelli banda thanda	11kv	Suryapet	06.30	10.00	03.30	E/L	11Kv Insulator flashover	
19		Athmakur (S)	Athmakur Agl	11kv	Suryapet	08.30	12.15	03.45	E/L	11Kv Disc flashover	
20		Penpahad	Dubba thanda	11kv	Suryapet	05.30	09.00	03.30	E/L	11Kv Insulator flashover	
21		Ravulapally	Kukkadam	11kv	Suryapet	07.50	11.30	03.40	E/L	11Kv Insulator flashover	
22		Buggabaigudem	Thopucherla	11kv	Miryalaguda	12.00	15.30	03.30	E/L	Tree branches fallen on line	
1	MDK	Kodapur	Terpole	11kv	Sangareddy	11.20	13.50	02.30		B/D due to 11KV Disk failed	-
2		Pati	My Home	11kv	Patancheru	14.20	17.00	02.40		BD due to Insulator failed	-
3		Bollaram - I	Kythan	11kv	Patancheru	12.30	16.12	03.42		BD due to Pole damage	-
1	SDPT	REGULAPALLY	CHEELAPUR	11kv	SDPT	00.10	01.00	00.50		Due to to LV Breaker problem	-
2		REGULAPALLY	REGULAPALLY	11kv	SDPT	00.10	01.00	00.50		Due to to LV Breaker problem	
3		REGULAPALLY	MALLAMCHERVU	11kv	SDPT	00.10	01.00	00.50		Due to to LV Breaker problem	
4		Gurjakunta	Dommata	11kv	SDPT	02.50	04.05	01.15		Due to Incoming supply failure	
5		Gurjakunta	Gurjakunta 24 hrs	11kv	SDPT	02.50	04.05	01.15		Due to Incoming supply failure	
6		Gurjakunta		11kv	SDPT	12.50	13.20	00.30		BREAK DOWN	
7		Gurjakunta	Gurjakunta Agl	11kv	SDPT	02.50	04.05	01.15		Due to Incoming supply failure	
8		Gurjakunta	Vechareni	11kv	SDPT	02.50	04.05	01.15		Due to Incoming supply failure	
9		Komuravelly	Inapur + Posanpally + Inapur 24 hrs	11kv	SDPT	11.30	15.30	04.00		BREAK DOWN	
10		Gagillapur	Vallampatla	11kv	SDPT	18.00	19.10	01.10		BREAK DOWN	

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	RR S	Nanakramguda	Gowlidoddi	11kv	GCB	18.17	19.20	01.03	BD	11kv Pin-insulator failed at Padmasri garden	-
2		IIIT	Jayabheri	11kv	GCB	16.55	18.55	02.00	BD	11kv 2 no's Pin-insulators failed at DLF 3rd gate	-
1	RR N	Vijayanagar	Sapathagiri	11kv	Kukatpally	09.25	10.35	01.10	EL/OL	11kv jumper cut at geetanjali School	-
2		Jeedimetla-I	Phase-I	11kv	Jeedimetla	18.45	20.45	02.00	EL/OL	11kv AB Cable Failure At AeMe tools company phase_I	-
3		Suraram	Venkatramnagar	11kv	Jeedimetla	16.57	17.57	01.00	EL/OL	Due To Heavt Rain	-
4		HMT	Manikya Nagar	11kv	Medchal	17.57	18.45	00.48	BD	11KV Pin Insulator Failed at Vani Nagar	-
5		Dulapally	KK Society	11kv	Medchal	16.05	18.20	02.15	BD	11KV Pin Insulator Failed at KK Society	-
6		Aliabad	Janganguda	11kv	Medchal	16.35	17.00	00.25	BD	4 Nos 11KV Poles damaged at Sampanabol(11KV Jumper Opened)	-
1	RR E	Vinayak Nagar	Old Safilguda	11kv	Sainikpuri	12.52	13.44	00.52		11Kv line Jumper cut near SS Opp (AE/OP)	-
2		Vinayak Nagar	RK Nagar	11kv	Sainikpuri	17.24	18.06	00.42		11Kv Pin Insuletor failure at Malkajgiri (AE/Malkajgiri)	-
3		Vinayak Nagar	RK Nagar	11kv	Sainikpuri	20.54	21.20	00.26		11Kv Pin Insuletor failure at Malkajgiri (AE/Malkajgiri)	-
4		Moula-Ali	Malkajgiri	11kv	Sainikpuri	18.00	22.33	04.33		11Kv Pin Insuletor failure at Hanuman Nagar on Disk failure on RTC Colony on Breaker Problem at SS Yard Malkajgiri (AE/OP)	-
5		Moula-Ali	Malkajgiri	11kv	Sainikpuri	20.10	22.33	02.23		Breaker Problem at SS Yard (AE/OP)	-
1	HYD C	A.C.Guards	Shanthi Nagar	11kv	Mehdipatnam	07.20	09.00	01.40	EL,OL-Bph	Cable fault at Sonali Feroz Apts	-
1	HYD N	Addagutta	Ambedkar Nagar	11kv	Secunderabad	17.15	18.30	01.15	EL	Pin Insulator flash over at Haritha Enclave	-

TSSPDCL - LMRC / Corporate office

Date: 19.08.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Gadwal	RWS	33kv	Gadwal	16.40	17.45	01.05	E/L	Alternate Supply Arranged from 33KV Nandine SS at 17:45Hrs	RWS	-
2		Wanaparthi	Kodair	33kv	Wanaparthi	01.20	06.10	04.50	E/L	Jumper Opened at Rajapur Supply Stood OK	Kodair	-
3		Amrachintha	Atmakur	33kv	Wanaparthi	16.33	18.21	01.48	E/L	Atmakur Feeder Loads Tag on to 33KV Amarchinta Feeder	Atmakur	-
1	NLG	Madgualaply	Buggabaigudem	33kv	Miryalaguda	17.00	17.35	00.35	E/L	220/33KV Miryalaguda Alternate supply arranged to 33Kv V.K.Phalleem at 17:35	Buggabaigudem	-
2		Ramapuram	Mellacheruvu	33kv	Huzurnagar	03.00	06.50	03.50	EL/OL	33KV Insulator failed	Mellacheruvu	-
3		Dilshincherla	Keethavarigudem	33kv	Huzurnagar	05.00	08.30	03.30	EL/OL	33KV Disk failed	Keethavarigudem	-
1	MDK	Chegunta	Radha Smelters -I	33kv	Toopran	09.52	15.10	05.18		BD due to Lighting arreser failed at Company side	Radha Smelters -I	-
1	RR S	220kv Shamshabad	33kv Shamshabad-SHBD	33kv	RJNR	16.50	18.50	02.00	B/D	33KV Insulator failed at Padmavathi functio hall	33kv Shamshabad-SHBD	-