

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403									
8	Hyd	194	1044		3		3		3			
	Total	606	3055	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1		1		1				
2	NLG	144	988		4		4		4			
3	MDK	107	933		1		1		1			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	5	1	5	1	5	0	0	
	Grand Total	1082	6468	1	9	1	9	1	9	0	0	

TSSPDCL - LMRC / Corporate office

Date: 22.08.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Kothur	Manasa Sarover	33KV	Shadnagar	19.15	22.52	03.37	E/L&O/L	R Phase Insulator failed at Manasarover company	Manasa Sarover	-

TSSPDCL - LMRC / Corporate office

Date: 22.08.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Mukundapuram	Chandupatla	11KV	Suryapet	10.40	11.50	01.10	E/L	11Kv Jumper cut	-
2		Palakeedu	Bothalapalem	11KV	Huzurnagar	16.30	20.00	03.30	E/L	11KV Line snapped	-
3		Huzurnagar	Burugadda	11KV	Huzurnagar	18.00	21.00	03.00	E/L	11KV Jumper cut	-
4		Timmareddy gudem	Ganapavaram	11KV	Huzurnagar	06.00	09.00	03.00	E/L	11KV Disk Failed	-
1	MDK	Gaddapotharam - I	Khajipally	11KV	Patancheru	14.55	16.25	01.30		B/D Due to Conductor Snapped	-
1	RR N	Nuthankal	Bharathi	11KV	Medchal	20.05	20.40	00.35	BD	11KV Pin Insulator Failed at Bharathi Company	-
1	HYD S	Panjasha	Panch Mohalla	11KV	III	19.20	21.20	02.00	EL,OL-Rph	2no Jumper cut at Moghalpura Water Works, Pin Insulator flash over at Rishwath Functional Hall & DF Cable fault at Asra Hospital	-
1	HYD C	Golnaka	Moulana Azad Nagar	11KV	II	01.58	03.05	01.07	EL,OL	No Visible Fault	-
2		Asif Nagar	Padmanabha Nagar	11KV	VII	19.30	21.15	01.45	EL,OL	R&Yph Jumper cut & HG fuse fault at Plot No.153, Padmanabha Nagar	(1no DTR Off)