

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		4		4		4			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	7	0	7	0	7	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1		1		1				
2	NLG	144	988		2		2		2			
3	MDK	107	933		2		2		2			
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	5	1	5	1	5	0	0	
	Grand Total	1082	6468	1	12	1	12	1	12	0	0	

## TSSPDCL - LMRC / Corporate office

Date: 26.08.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Kandagatla	Patha Suryapet	11KV	Suryapet	07.30	09.00	01.30	E/L	11KV Jumper cut	-
2		Koppole(K)	Beemavaram	11KV	Nalgonda	12.30	14.00	01.30	E/L	11KV Line Insulator Failure	-
1	MDK	Gaddapotharam - I	Matrix	11KV	Patancheru	11.20	12.01	00.41		B/D Due to Jumper Cut	-
2		EPIP-II	Srinivasa Costing	11KV	Sangareddy	12.10	12.50	00.40		B/D Due to Conductor Snapped	-
3	SDPT	HUSNABAD	HUSNABAD TOWN-1	11KV	HUSNABAD	06.40	07.00	00.20		B/D Due to Jumper Cut	-
1	RR N	Madinaguda	B K Enclave	11KV	Kukatpally	14.45	15.55	01.10	EL/OL	11kv Pin Insultor Failure At Subasha chandraBoss Nagar miyapur	-
2		Huda Truck Park	Sree Sai Nagar	11KV	Kukatpally	19.07	21.23	02.16	EL/OL	11kv AB cable failure at Sai BaBa temple	-
3		Jeedimetla-I	JETEL	11KV	Jeedimetla	15.00	16.00	01.00	EL/OL	11kv Pin Insulyor Failure At Standard Glass Company phase-I	-
4		Petbasheerabad	Balaji Hospital	11KV	Medchal	14.45	16.15	01.30		11KV Pin Insulator failed at Canteen Park	-
1	RR E	Nacharam	Nagarjuna	11KV	Habsiguda	15.10	16.32	01.22		11KV disk fail at SS yard Side	-
2		Sainikpuri	Saipuri	11KV	Sainikpuri	15.04	16.04	01.00		11Kv Disk failure at Near JK Classick Apport. Hasthinapuri Colony (AE/SKP)	-
1	HYD N	Patigadda	Sindhi Colony	11KV	Secunderabad	02.38	03.50	01.12	EL,OL-Rph	Due to Cable fault	Arranged B/F on 11KV M.G Road feeder

## TSSPDCL - LMRC / Corporate office

Date: 26.08.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Wanaparthi	Kothakota	33KV	Wanaparthi	18.10	20.35	02.25	E/L	for Disc Faile & replacemetn near 33KV Wanaparthi SS Back Side	Kothakota	-