

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234	1		1		1				
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044									
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	2	1	2	1	2			
2	NLG	144	988	1	6	1	6	1	6			
3	MDK	107	933	1	1	1	1	1	1			
4	SDPT				2		2		2			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>3</b>	<b>11</b>	<b>3</b>	<b>11</b>	<b>3</b>	<b>11</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>4</b>	<b>11</b>	<b>4</b>	<b>11</b>	<b>4</b>	<b>11</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 31.08.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Wanaparthy	Solipur	33KV	Wanaparthy	05.10	07.58	02.48	E/L&O/L	Insulator Failed at Balijapally Rice Mill	Wanaparthy	NO
1	NLG	Yerrabelly	Kannekal	33KV	Miryalaguda	11.00	14.15	03.15	E/L	33KV Pin Insulator failed	Kannekal, Guntipally, Kamareddy gudem	NO
1	MDK	Narayankhed	Kalher	33KV	Jogipet	01.05	10.30	09.25		BD due to Ligting Arrester failed	Narayankhed	NO
1	RR S	220kv Shivaram pally	33kv Ibrahimbagh	33KV	IBGH	07.05	10.22	03.17	EL/OL,B/D	AE/Lines Ibrahimbagh For 33kv Jumper cut Replaced at Ibrahimbagh	220kv Shivaram pally	NO

TSSPDCL - LMRC / Corporate office

Date: 31.08.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Jadcherla	Ponnakal	11KV	Rachala	04.20	08.00	03.40		11KV Jumper cut near Rachala	-
2		Jadcherla	Janampet	11KV	Annasagar	04.25	07.25	03.00		11KV Insulator failed near Gajulapet	-
1	NLG	Thungathurty	Ganugubanda	11KV	Suryapet	14.45	16.25	01.40	E/L	11Kv Jumper cut	-
2		Nadigudem	Brundavanapuram	11KV	Huzurnagar	11.10	13.00	01.50	E/L	11Kv Jumper cut	-
3		Garidepally	Kalmalchervu	11KV	Huzurnagar	11.40	14.45	03.05	E/L	11Kv conductor snpped	-
4		Rajupeta	B.V.Gudem	11KV	Nalgonda	13.20	15.40	02.20	E/L	11KV Line Insulator Failed	-
5		Indugula	Kothagudem	11KV	Nalgonda	11.50	15.10	03.20	E/L	11KV Line Insulator Failed Under SS-20	-
6		Pamanagundla	Pittampally	11KV	Nalgonda	09.30	13.50	04.20	E/L	11KV Jumper Cut Under SS-36 at Pittampally (V)	-
1	MDK	Nandigama	Vishaka	11KV	Sangareddy	16.40	18.00	01.20		BD due to Tree fallen on 11KV line	-
1	Siddipet	Gouravelli	Gudatipally	11KV	Husnabad	12.10	14.40	02.30		11 kV conductor snapped	-
2		Baswapur	Baswapur rural	11KV	Husnabad	18.00	23.30	05.30		Due Jumper cut	-