

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	1	0	1	0	1	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1		1		1				
2	NLG	144	988		7		7		7			
3	MDK	107	933									
4	SDPT				2		2		2			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	9	1	9	1	9	0	0	
	Grand Total	1082	6468	1	10	1	10	1	10	0	0	

TSSPDCL - LMRC / Corporate office

Date: 28.12.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Maddur	Vepur	33KV	Narayanapet	16.45	20.00	03.15	EL	Pin banding failed and Phase to Phase at 132KV SS Maddur	Maddur	Alternate Supply Arranged From 33KV Kothapally

TSSPDCL - LMRC / Corporate office

Date: 28.12.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Koppole(K)	Beemavaram	11KV	Nalgonda	08.05	10.00	01.55	EL	11 KV Line insulator failed	-
2		Akaram	Vaddipamula	11KV	Nalgonda	12.07	15.03	02.56	EL	11 KV Line Jumper cut	-
3		Avanthipuram	Avanthipuram Indl.	11KV	Mirylaguda	07.30	09.00	01.30	EL	Tree branches fallen on the 11KV line near deaf and dum school	-
4		Ananthagiri	V R Puram	11KV	Huzurnagar	14.05	16.25	02.20	EL	25 KV DTR Failed	-
5		Repala	V R Puram	11KV	Huzurnagar	10.45	13.00	02.15	EL	11 kv line snapped	-
6		Akupamula	Kodandampuram	11KV	Huzurnagar	12.55	14.50	01.55	EL	11 KV Inslater failed	-
7		Anantharam	Anantharam	11KV	Bhongir	13.30	16.05	02.35	EL	Male & Female Fail Sudhakaar Reddy Well near Anantaharam Villge	-
1	SDPT	Potharam	Potharam Rural	11KV	Husnabad	07.00	07.30	00.30		Conductor snapped and same rectified	-
2		Koheda	Sriramulapally	11KV	Husnabad	14.50	15.20	00.30		Insulator failed same rectified	-
1	HYD N	H.A.L.	Sowbhagya Nagar	11KV	Bowenpally	23.25	00.46	01.21	EL	Cable fault at Hanuman Temple, Chinthal	Arranged B/F on 11KV Giri Nagar fdr