

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407									
6	RR(E)	38	360									
7	Hyd	186	1014	1		1		1				
	Total	504	2929	1	0	1	0	1	0	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	1	1	1	1	1	1			
2	NLG	150	948		4		4		4			
3	MDK	87	828	1		1		1				
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	2	5	2	5	2	5	0	0	
	Grand Total	908	6149	3	5	3	5	3	5	0	0	

TSSPDCL - LMRC / Corporate office

Date: 31.01.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Balanagar	Mothiganapur	11kv	Jadcherla	09.25	12.30	03.05		11KV Wire Cut Near Balanagar	-
1	NLG	Penpahad	Annaram	11kv	Suryapet	05.30	09.40	04.10	E/L	Insulator failed	-
2		Raghunadapalem	Nakkalagudem	11kv	Huzurnagar	06.00	12.00	06.00	EL	Due to 11 kv jumper cutted near Nakkalagudem village	-
3		Thogarrai	Kuchipudi	11kv	Huzurnagar	03.30	08.40	05.10	EL	Due to 11kv disk failed near Kuchipudi village	-
4		Yacharam	Marepally	11kv	Miryalaguda	05.00	07.30	02.30	EL	11KV Disc insulator failed near village	-

TSSPDCL - LMRC / Corporate office

Date: 31.01.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	SVS Edira	33kv	Mahabubnagar	16.58	22.25	05.27	E/L	Alternate Supply Taken to 33KV Polepally Feeder Supply Stud Ok	SVS Edira	-
1	MDK	Jogipet	G.Peddapur	33kv	Jogipet	14.50	17.40	02.50		BD due to Jumper cut	G.Peddapur	-
1	HYD N	132KV J' Hills	Hitech (HT Service)	33kv	Jubilee Hills	02.31	02.35	00.04	EL,OL	2no Stright through joint	Hitech (HT Service)	Loads transferred onto 132KV Madhapur - Madhapur