

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044	1		1		1				
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>1</b>	<b>4</b>	<b>1</b>	<b>4</b>	<b>1</b>	<b>4</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	1	1	1	1	1			
2	NLG	144	988		8		8		8			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>1</b>	<b>9</b>	<b>1</b>	<b>9</b>	<b>1</b>	<b>9</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>2</b>	<b>13</b>	<b>2</b>	<b>13</b>	<b>2</b>	<b>13</b>	<b>0</b>	<b>0</b>	

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Kothamolgara	Elikicherla	11KV	Jadcherla	06.10	09.25	03.15		11KV Wire cut near Battupally (V)	No
1	NLG	Mamidala	Mamidala	11KV	Nalgonda	4:00	7:30	3:30	E/L	11KV Line cut & Insulator failed	No
2		Pamangundla	Yarasanigudam	11KV	Nalgonda	10.30	14.50	04.20	E/L	11KV Insulator failed	No
3		Aaralagada Gudam	Suraram	11KV	Nalgonda	05.30	10.30	05.00	E/L	11KV Line jumper cut & HT/ LT	No
4		P.D.Pally	Gundlapally	11KV	Nalgonda	02.00	11.00	09.00	E/L & O/L	Tree fallen on the line Havey Wind & Gale	No
5		P.D.Pally	Kanchanapally	11KV	Nalgonda	02.00	11.15	09.15	E/L & O/L	Heavy Wind & Gale & Damged Poles	No
6		Phanigiri	Phanigiri	11KV	Suryapet	11.50	13.10	01.20	E/L	11KV Jumper cut	No
7		Palakeedu	Gudugntlapalem	11KV	Huzurnagar	02.00	06.10	04.10	E/L	11KV Jumper cross arm touched at Gudugntlapalem (V)	No
8		Gondiryala	Chimiryala	11KV	Huzurnagar	2:30	7:30	5:00	E/L	11KV Line snapped at Chimiryala (V)	No
1	RR S	Kismathpur	Kismathpur	11KV	RJNR	9:22	10:20	0:58		11KV Pin binding failed at Cricket ground Kismathpur	No
1	RR N	GP Pally	Maisammaguda	11KV	Medchal	8:30	11:20	2:50		Tree fallen on the 11KV line at Hanuman Temple, Maisammaguda	No
1	RR E	Hayathnagar	Hayathnagar	11KV	Saroomnagar	11:45	12:45	1:00	EL	11KV Pin insulator failed at Hayathnagar	No
2		Bagathsingh Nagar	Shivapuri Colony	11KV	Saroomnagar	12.40	13.39	00.59	EL/OL	11KV Lline cut at Bank Colony	No

TSSPDCL - LMRC / Corporate office

Date: 16.06.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Gadwal	RWS	33KV	Gadwal	00.16	08.00	07.44		Insulator failed	RWS	No
1	HYD N	132KV Gunrock	Nehru Nagar	33KV	Nehru Nagar	01.54	05.25 (17.6.18)	27.31	EL,OL-Rph	Cable fault near J.B.S Tole point	Nehru Nagar	At 01:58 hrs. Loads transferred onto 132KV Chilkalguda SS vai 33KV Seethaphal Mandi SS