

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044	1		1		1				
	Total	606	3055	1	4	1	4	1	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	(Within 24)		(Above 24)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	2	1	2	1	2			
2	NLG	144	988	5	21	5	21	5	21			
3	MDK	107	933	3	1	3	1	3	1			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	9	24	9	24	9	24	0	0	
	Grand Total	1082	6468	10	28	10	28	10	28	0	0	

TSSPDCL - LMRC / Corporate office

Date: 15.05.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Polepally	Arabindo	33KV	Jadcherla	03.46	09.39	05.53	E/L	Conductor Touch to the Cross Arm at Polepally	Arabindo	-
1	NLG	Madugulapally	Thadakamalla	33KV	Miryalaguda	06.00	10.55	04.55	EL/OL	Pin insulator failure	Thadakamalla	-
2		220KV MLG	Tripuraram	33KV	Miryalaguda	00.05	09.00	08.55	EL/OL	Insulator failure & pin binding	Tripuraram	-
3		K.M.Pally	Devarakonda	33KV	Devarakonda	00.30	07.30	07.00	EL/OL	DISK FAIL	Akaram	-
4		Ramapuram	Thogarrai	33KV	Huzurnagar	09.30	12.00	02.30	EL/OL	33 kv Jumper cut at Ramapuram village	Kethepally	-
5		Mothkur	Azeempet	33KV	Bhongiri	02.55	06.25	03.30	EL	After petrolling , test cahrged supply stand.	Nampally	-
1	MDK	Narayankhed	Sirgapur	33KV	Jogipet	03.00	11.00	08.00		B/D Due to Conductor snapped near 132kv Narayankhed	Sirgapur	-
2		Narayankhed	Kalher	33KV	Jogipet	03.00	11.00	08.00		B/D Due to Conductor snapped near 132kv Narayankhed	Kalher	-
3		Kandi	ITW Signode	33KV	Sangareddy	03.00	14.05	11.05		B/D Due to lightning arester failure	ITW Signode	-
1	HYD C	132KV Asif Nagar	Gudi Malkapur	33KV	Asif Ngr	12.01	12.07	00.06	EL	Cable punctured at Pillar No.50 by Transco Wing	Gudi Malkapur	Loads transferred onto 220KV Shivrampally SS via 33KV Karwan SS

TSSPDCL - LMRC / Corporate office

Date: 15.05.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Kothamolgara	L&T Feeder	11KV	Jadcherla	00.00	06.00	06.00		Tree fallon the line near Kothamolgara	-
2		Kothamolgara	Kothamolgara	11KV	Jadcherla	08.00	12.00	04.00		Disc fail near Kothamolgara	-
1	NLG	Annaram	Sangem	11KV	Suryapet	06.35	09.00	02.25	E/L	Jumper cut	-
2		Durajpally	Durajpally Town	11KV	Suryapet	05.20	08.00	02.40	E/L	Insulator failed	-
3		Aipoor	Puppalagudem	11KV	Suryapet	09.30	12.25	02.55	E/L	Conductor snapped	-
4		Chervupally	Chervupally	11KV	Nalgonda	05.30	10.40	05.10	E/L	11KV Insulators failed	-
5		Baironibanda	N.G.Kothapally	11KV	Nalgonda	08.00	12.00	04.00	E/L	11KV jumper cut	-
6		Arlagaddagudem	N.R.Gudem	11KV	Nalgonda	01.30	14.20	12.50	E/L	11KV jumper cut	-
7		Aitipamula	CH.Annaram	11KV	Nalgonda	06.00	10.40	04.40	E/L	11KV Insulators failed	-
8		Kattangur	Mallaram	11KV	Nalgonda	05.00	12.00	07.00	O/L	11KV Insulators failed	-
9		Kattangur	Bollepally	11KV	Nalgonda	00.00	09.00	09.00	E/L	11KV jumper cut	-
10		Pullemla	Pullemla	11KV	Nalgonda	06.00	11.40	05.40	E/L	11KV Insulators failed	-
11		Aregudem	Aregudem	11KV	Nalgonda	02.00	12.00	10.00	E/L	11KV jumper cut	-
12		Nemmani	Merlakunta	11KV	Nalgonda	11.45	16.35	04.50	E/L	11KV Insulators failed	-
13		Devarakonda	Mayanampally	11KV	Devarakonda	01.00	10.30	09.30	E/L	HT/HT	-
14		Devarakonda	K.B.Pally	11KV	Devarakonda	01.00	10.00	09.00	E/L	Tree Fallan & Conductor Sanppend	-
15		K.M.Pally	Chennaram	11KV	Devarakonda	00.00	10.40	10.40	E/L	11 KV Insulator Failed & Conductor Sanpped	-
16		Angadipeta	Gudipally	11KV	Devarakonda	07.30	09.00	01.30	E/L	Jumper Cut	-
17		Mellavai	Devathpally	11KV	Devarakonda	09.35	13.05	03.30	E/L	Tree Fallan	-
18		Puttangandi	Puttangandi	11KV	Devarakonda	09.00	12.00	03.00	E/L	Wind & Gall	-
19		Rajapet	Renikunta	11KV	Bhongiri	01.00	06.00	05.00	E/L	DISK FAIL	-
20		M.T. Pally	PAMUKUNKTA	11KV	Bhongiri	06.00	11.00	05.00	E/L	INSULATAR FALUR	-
21		M.T. Pally	DATHAIPALLY	11KV	Bhongiri	12.00	18.00	06.00	E/L	INSULATAR FALUR	-
1	MDK	Athmakur	Athmakur	11KV	Sangareddy	03.15	08.00	04.45		B/D deu to 11 KV Conductor Snapped	-
1	RR S	Ibrahimbagh	Osmansagar	11KV	Ibrahimbagh	00.05	02.21	02.16	EL/OL	T/F Brass patti cut at Manchirevula chowrasta	-
1	RR N	J D M Ss-I	Raghava	11KV	JDM	10.55	12.25	01.30	EL	11kv Ab Cable Failure Near CRG painting Company At raghava	-
2		Devarayamjal	Mandaipally	11KV	Medchal	13.10	16.30	03.20	BD	No Fault	-
1	RR E	Yapral	Tulasi Garden	11KV	Keesara	00.15	02.45	02.30		HT/LT line cut at & Tree fallen on 11Kv line at Maru Enclave Tulasi Garden (AE/OP)	-