

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	1	1	1	1	1	1			
7	RR(E)	168	403									
8	Hyd	194	1044	2		2		2				
	Total	606	3055	3	1	3	1	3	1	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1		1		1				
2	NLG	144	988	1	3	1	3	1	3			
3	MDK	107	933		1		1		1			
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	5	2	5	2	5	0	0	
	Grand Total	1082	6468	5	6	5	6	5	6	0	0	

TSSPDCL - LMRC / Corporate office

Date: 16.11.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Srirangapur	Utharaspally	33KV	SDNR	22.22	23.20	00.58	EL	Polythin cover follen on the line and removed	Srirangapur	NO
1	NLG	Ramannapeta	Chityala	33KV	Nalgonda	15.15	16.25	01.10		33 KV Insulator Failed on 6th Pole from Sub-Stations	Ramannapeta	NO
1	RR N	132KV Medchal	33KV Devarayamjal	33KV	Medchal	10.49	11.58	01.09	BD	33KV UG Cable failed at Devarayamjal Village	132KV Medchal	NO
1	HYD S	220KV Ch' Gutta - DRDL OH	D.M.R.L (HT Service)	33KV	Malakpet	10.28	12.27	01.59	OL-Bph	220KV Ch' Gutta - D.M.R.L line O/G Jumper cut	220KV Ch' Gutta - DRDL OH	Loads transferred onto 132KV Fever Hospital SS via 33KV Sultan Bazar feeder
2		132KV Imlibun - Sultan Bazar	Koti Womens College	33KV	Chilalguda	10.32	10.42	00.10	OL-Bph	Cable End Kit failed at 33KV SS I/C Breaker	132KV Imlibun - Sultan Bazar	Loads transferred onto 132KV Fever Hospital SS via 33KV Sultan Bazar feeder

TSSPDCL - LMRC / Corporate office

Date: 16.11.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Mukundapuram	Mukundapuram	11KV	Huzurnagar	18.35	19.40	01.05	EL	11 KV JUMPER CUT	-
2		G malkapuram	G malkapuram	11KV	Huzurnagar	11.45	13.05	01.20	EL	Pole Damage	-
3		BP.pally	Town 2	11KV	Choutuppal	10.40	14.55	04.15	EL	11kv Line Snapped	-
1	MDK	Isnapur	IDA-I	11KV	Sangareddy	14.30	15.40	01.10		BD Due to Tree fallen on line	-
1	SDPT	Komuravelly	Posanpally	11KV	Siddipet	07.25	08.25	01.00		Jumper cut, same rectified	
1	RR N	Athiwelly	Somaram	11KV	Medchal	15.05	16.10	01.05	BD	Bird fallen on the 11KV Line at Somaram Village	-