

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403									
8	Hyd	194	1044	1		1		1				
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>1</b>	<b>2</b>	<b>1</b>	<b>2</b>	<b>1</b>	<b>2</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1		1		1				
2	NLG	144	988		3		3		3			
3	MDK	107	933	2	2	2	2	2	2			
4	SDPT			1		1		1				
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>4</b>	<b>5</b>	<b>4</b>	<b>5</b>	<b>4</b>	<b>5</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>5</b>	<b>7</b>	<b>5</b>	<b>7</b>	<b>5</b>	<b>7</b>	<b>0</b>	<b>0</b>	

## TSSPDCL - LMRC / Corporate office

Date: 03.09.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Madgulapally	Kukadam	11KV	Nalgonda	07.00	09.00	02.00	EL	11KV Line Insulator Fail	-
2		Dirsenapally	Machinapally	11KV	Suryapet	15.50	17.40	01.50	EL	Conductor snapped	-
3		Rajapet	Pamkunta	11KV	Bhongir	07.30	11.00	03.30	EL	11kv Disc Failed	-
1	MDK	Pati	Pati	11KV	Sangareddy	08.55	10.15	01.20		B/D Due to Conductor Snapped	-
2		Cheryal	Indrakaran	11KV	Sangareddy	18.50	20.30	01.40		B/D Due to Insulator failure	-
1	RR N	Madinaguda	Swaranapuri Colony	11KV	Kukatpally	13.40	17.02	03.22	EL/OL	11kv Pin Insultor Failure At Subasha chandraBoss Nagar miyapur	-
2		Jeedimetla-II	Phase-V	11KV	Jeedimetla	18.30	19.35	01.05	EL/OL	11kv AB Cable Endy Kit failure At Sri Laxmi industrie Phase_V	-

## TSSPDCL - LMRC / Corporate office

Date: 03.09.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Polepally	Gangapur	33KV	Jadcherla	00.15	03.00	02.45	E/L	AB Switch Setting near Gangapur Vilage	Gangapur	-
1	MDK	Pashamailaram	Suven life science	33KV	Sangareddy	05.05	06.05	01.00		B/D Due to Jumper Cut and Cable kit Failure	Suven life science	-
2		Sadasivpet	Koheer	33KV	Sangareddy	18.45	19.50	01.05		B/D Due to Conductor Snapped	Koheer	-
1	SDPT	DOULTABAD	GURALASOPA	33KV	Siddipet	17.41	20.00	02.19		B/D Due to Insulator failed	GURALASOPA	Arranged from 132kv Gajwel at 20.00 hrs.
1	HYD N	132KV Madhapur	SS - II	33kv	Jubilee Hills	17.50	19.50	02.00	OL-R,Y&Bph	Jumper cut at 132KV Madhapur SS & Cable damaged by GHMC workers at Soft Sol	SS - II	-