

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044	1	1	1	1	1	1			
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>1</b>	<b>1</b>	<b>1</b>	<b>1</b>	<b>1</b>	<b>1</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		7		7		7			
3	MDK	107	933		2		2		2			
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>0</b>	<b>10</b>	<b>0</b>	<b>10</b>	<b>0</b>	<b>10</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>1</b>	<b>11</b>	<b>1</b>	<b>11</b>	<b>1</b>	<b>11</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 26.04.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	HYD C	132KV N.I.M.S	A.C Guards	33KV	Saifabad	18.50	18.56	00.06	EL,OL	33KV Cable End Kit failed in 33KV A.C Guards SS		Loads transferred onto 132KV H' Sagar SS

## TSSPDCL - LMRC / Corporate office

Date: 26.04.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Jammigadda	Kesaram	11kv	Suryapeta	11.10	13.30	02.20	E/L	Conductor Snapped	-
2		Gaddipaly	Gaddipaly Town	11kv	Huzurnagar	13.10	16.15	03.05	E/L	Due to 11Kv line cutted	-
3		Kandibanda	Gandi nagar thanda	11kv	Huzurnagar	11.48	12.50	01.02	E/L	Due to 11Kv line snapped	-
4		L.D.Gudem	Pamulapahad	11kv	Miryalaguda	08.50	11.25	02.35	E/L	11KV Pin Insulator Failure	-
5		Koppole (K)	Koppole (K)	11kv	Nalgonda	14.05	16.10	02.05	E/L	11 kv Jumper Cutt	-
6		Akkaram	Akkaram	11kv	Nalgonda	09.30	12.25	02.55	E/L	11 kv Insulator Failed	-
7		Mamidala	Godavari gudam	11kv	Nalgonda	06.00	09.15	03.15	E/L	11Kv Disc Failed	-
1	MDK	Dundigal	DRF	11kv	Patancheru	09.00	12.25	03.25		B/D due to Jumper cut.	-
2		SOL	Markwel	11kv	Patancheru	10.25	12.45	02.20		B/D due to Conductor snapped	-
3	SDPT	Bejjanki	RWS	11kv	Husnabad	11.20	12.30	01.10		11 KV Line Phase to Phase	-

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	HYD S	Malakpet	Prabhath	11kv	IX	01.17	02.45	01.28	EL,OL-Bph	Cable damaged at Railway Track (2No DTR's Kept Off)	Arranged B/F on 11KV Harazpenta fdr