

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403									
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	2	0	2	0	2	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	3		3		3				
2	NLG	144	988	1	8	1	8	1	8			
3	MDK	107	933									
4	SDPT				3		3		3			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	4	11	4	11	4	11	0	0	
	Grand Total	1082	6468	4	13	4	13	4	13	0	0	

TSSPDCL - LMRC / Corporate office

Date: 16.06.19

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Maddur	Vepoor	33KV	Narayanpet	09.25	13.50	04.25	E/L	33KV Phase to Phase & B Phase Jumper cut	Vepoor	No
2		Marikal	Kondapur	33KV	Narayanpet	11.05	12.50	01.45	E/L	Due to Pin binding failed near Kishtapur (V)	Kondapur	Loads Diverting to 33KV Koilkonda Water Grid Feeder at 12:50Hrs.
3		Wanaparthy	Revally	33KV	Wanaparthy	05.40	08.05	02.25		Due to Tree fallen on the line	Revally	Back Feeding supply Taken to 33KV Peddakothapally at 8:05Hrs.
1	NLG	Mothkur	Gundala	33KV	Bhongir	4:42	6:58	2:16	E/L	33KV Y-Phase Insulator failed near Mothkur 132 KV Sub-stion	Gundala	No

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Bopparam	Bopparam	11KV	Suryapet	8:45	11:30	2:45	E/L	11KV Conductor snapped	No
2		Palakeedu	Nagireddy gudem	11KV	Huzurnagar	03.30	07.00	03.30	E/L	11KV Jumper Cut	No
3		Ponugodu	Velidanda	11KV	Huzurnagar	04.00	08.15	04.15	E/L	11KV Conductor snapped	No
4		Burugadda	Gopalapuram	11KV	Huzurnagar	12.08	13.08	03.00	E/L	11KV Conductor snapped	No
5		Alair	Ikkurthy	11KV	Bhongir	08.30	14.30	06.00	O/L	60 11KVA DTR failed near Dilavarpur Village	No
6		Peddakandukur	Masaipeta	11KV	Bhongir	11.15	14.35	03.20	E/L	11KV Jumper cut near Masaipeta Village	No
7		Malkapur	Thuprampet Indl	11KV	Choutuppal	09.25	12.43	03.18	E/L	11KV Insulator failed near Thuprampet Village	No
8		D.Nagaram	D.Nagaram Indl	11KV	Choutuppal	2:40	4:20	1:40	O/L	11KV Line Snapped at HV Lab near D.Nagaram Village	No
1	SDPT	Akkanapet	pakilnaythanda	11KV	Siddipet	12:25	16:00	3:35		After Test Charge Supply Is Restored	No
2		Gouravelly	Gouravelly	11KV	Siddipet	00.00	08.00	08.00		LT/11KV Line Shorted two DTRs Damaged	No
3		Thotapally	Dhacharam	11KV	Siddipet	06.05	08.35	02.30		Disc Failure	No
1	RR N	Subhash Nagar	Pragha Tools	11KV	Medchal	3:10	4:10	1:00		Tree fallen on 11KV line at Hanuman Temple, Jeedimetla	No
1	HYD N	Marredpally	Tagore Home	11KV	C-VI	11.05	12.40	01.35	All Indication	Pin insulator flash over at Addagutta Petrol Pump	No