

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044	2		2		2				
	Total	606	3055	2	4	2	4	2	4	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		8		8		8			
3	MDK	107	933									
4	SDPT			1	1	1	1	1	1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	9	1	9	1	9	0	0	
	Grand Total	1082	6468	3	13	3	13	3	13	0	0	

TSSPDCL - LMRC / Corporate office

Date: 17.05.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	SDPT	Gajwel	B V pur	33kv	Gajwel	11.54	14.05	02.10		B/D due to Tree cutting	B V pur	-
1	HYD N	132KV Madhapur	Raheja	33kv	Jubilee Hills	02.00	02.20	00.20	EL,OL-Rph	Raheja HT Service Cable End Kit failed	Raheja	Loads transferred onto 132KV Madhapur SS via 33KV Train Properites fdr
2	HYD S	220KV Shivrampally	Hyderguda	33kv	Asmangadh	14.10	14.12	00.02	EL,OL-Bph	Cable damaged at 33KV Hyderguda SS	Hyderguda	Loads transferred onto 220KV Shivrampally SS via 33KV Karwan SS

TSSPDCL - LMRC / Corporate office

Date: 17.05.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Tekumatla	Pillalamarri	11kv	Suryapeta	07.40	09.50	02.10	E/L	Conductor Snapped	-
2		Chandur	Gundrepally	11kv	Nalgonda	15.00	17.00	02.00	E/L	AB Switch Fault	-
3		P.D.Pally	P.D.Pally	11kv	Nalgonda	15.35	17.05	01.30	E/L	11KV Line cutting	-
4		Cherugattu	Sherbaigudem	11kv	Nalgonda	15.15	17.40	02.25	E/L	Insulator failed	-
5		S.Lingotam	S.Lingotam AGL	11kv	Bhongiri	11.00	17.00	06.00	E/L	11KV Line Snapped	-
6		Agamothkur	Bommakal	11kv	Miryalaguda	10.00	12.40	02.40	E/L	Tree fallen	-
7		Rajavaram	Rajavaram	11kv	Miryalaguda	19.25	21.00	01.35	E/L	jumper cut	-
8		Pulicherla	Vootlapally	11kv	Miryalaguda	09.40	11.30	01.50	E/L	line snapped	-
1	SDPT	Gagillapur	Vallampatla	11kv	Husnabad	16.45	18.05	01.20		BD DUE TO TREE FALLEN ON LINE	-
1	RR S	Chanda Nagar	Tara Nagar	11kv	Gachibowli	06.52	08.30	01.38		11kv Line phase to phase and 11kv Line melted , jumper cut at Venkateshwara Temple	-
1	RR N	Aleap	Panchavati	11kv	Jeedimetla	18.45	20.14	01.29	EL&OL	Tree Branches fallen On The 11kv Line At ptNo-218 pragathinagar	-
2		Athiwelly	SPIC	11kv	Medchal	17.10	19.00	01.50		Tree Fallen on 11KV Line Jaidharshini	-
1	RR E	Moula-Ali	Malkajgiri	11kv	Sainikpuri	14.20	15.04	00.44		Car dashed on 11Kv Pole damaged & replacement at ZTS Thirumal Nagar (AE//oula-Ali)	-