

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		3		3		3			
6	RR(E)	38	360		3		3		3			
7	Hyd	186	1014		1		1		1			
	Total	504	2929	0	7	0	7	0	7	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	1	1	1	1	1	1			
2	NLG	150	948		3		3		3			
3	MDK	87	828	3	3	3	3	3	3			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	4	7	4	7	4	7	0	0	
	Grand Total	908	6149	4	14	4	14	4	14	0	0	

TSSPDCL - LMRC / Corporate office

Date: 03.08.2017

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Gadwal	Nandinne	33KV	Gadwal	17.45	20.20	02.35	E/L	Due to Disc Flash Over at Banana Garden Gadwal	Nandinne	-
1	MDK	Chegunta	Yeludurthy	33KV	Toopran	03.25	07.05	03.40		B/D Due to Jumper Cut	Yeludurthy	-
2		Medak	Shankarampet	33KV	Medak	21.05	23.35	02.30		B/D Due to Insulator failure	Shankarampet	-
3		Gummadidala	GPHS-I	33KV	Sangareddy	10.25	11.20	00.55		B/D Due to Conductor snapped	GPHS-I	-

TSSPDCL - LMRC / Corporate office

Date: 03.08.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Konded	Chinna Adirala	11KV	Jadcherla	14.00	15.45	01.45		11KV Jumper Cut & Touched to Cross Arm Near Peddadirala(V)	-
1	NLG	Sh.Gowraram	Kondaram	11KV	Suryapet	08.30	11.00	02.30	E/L	11Kv Jumper cut	-
2		Yellanki	Sarinenigudem	11KV	Nalgonda	12.50	13.30	00.40	E/L	11Kv Line Conductor Melting	-
3		Marriguda	Kondur	11KV	Devarakonda	08.00	11.00	03.00	E/L	11kv jumper cut	-
1	MDK	Medak	Kotoor	11KV	Medak	07.18	08.55	01.37		B/D Due to Insulator failure	-
2		Ch. Ghanpur	Ch. Ghanpur	11KV	Medak	13.35	14.45	01.10		B/D Due to Insulator failure	-
3		Malkapur	Mallapally	11KV	Sangareddy	11.30	12.30	01.00		B/D Due to Conductor snapped	-
1	RR N	Chinthal	Dwaraka nagar	11KV	Medchal	19.10	19.50	00.40		11KV Insulator failed at Dwaraka nagar	-
2		HMT	Manikya Nagar	11KV	Medchal	20.30	21.45	01.15		11KV Disc Failed & Replacement at Srinivas nagar	-
3		JJEdimetla-III	Vinayakanagar	11KV	KKP	17.05	18.50	01.45		11kv line Cut at Ice Company at Phase-I	-
1	RR E	Mallapur	Standed tiles	11KV	Habsiguda	05.30	06.50	01.20		11kv line snapped at standed tiles company	-
2		Cherlapally-IV	Mikku Electronic	11KV	Sainikpuri	15.15	17.15	02.00		11Kv under ground cable failed at Mint Company (LM Kashiram)	-
3		Narapally	P.singaram	11KV	Habsiguda	07.10	08.40	01.30		11kv Disk faile at venkatadri colony	-
1	HYD S	Santosh Nagar	Edi Bazar	11KV	VIII	05.37	07.08	01.31	EL,OL-Rph	Sparking line AB Switch at Edi Bazar	-