

TSSPDCL - LMRC / Corporate office

Date: 11.10.17

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Jadcherla	33KV	Mahabubnagar	07.00	10.10	03.10	E/L	B Phase jumper cut at 132KV SS Yard Line Isolator to Line	Jadcherla	No
2		Mahabubnagar	Ghanapur	33KV	Mahabubnagar	07.12	11.00	03.48	E/L	LV's Pulled out & break down due to lightning & Breaker Failed	Ghanapur	Back feeding supply arranged at 11:00Hrs. in 220KV SS Palkonda
3		Makthal	Gudeballore	33KV	Mahabubnagar	06.30	12.55	06.25	E/L	Pin insulator damaged	Gudeballore	No
4		Marikal	Kondapur	33KV	Mahabubnagar	6:45	9:05	2:20	E/L	Water Grid line opened at Gotoor Supply OK	Kondapur	No
1	NLG	Shaliguraram	Akaram	33KV	Nalgonda	12:30	19:00	6:30	OL	Phase to phase 11KV line touched	Akaram	No
1	MDK	Gummadidala	Dundigal	33KV	Patancheru	9:45	12:20	2:35		Conductor snapped	Dundigal	No
2		Manoharabad	Shivampet	33KV	Toopran	15.10	18.10	03.00		Tree fallen on the line	Shivampet	No
3		Siddipet	Komatichervu	33KV	Siddipet	00.00	07.40	07.40		Insulator failed	Komatichervu	No
4		Gajwel	Mulugu	33KV	Siddipet	06.50	09.20	02.30		Due to heavy rain after patrolling no visible fault	Mulugu	No

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Narva	Raicode	11KV	Mahabubnagar	04.30	10.45	06.15		11KV Conductor cut &poledamage at Patharchedu (Vi)	No
2		Devarkadra	Koilsagar	11KV	Mahabubnagar	06.00	10.30	04.30		11KV Conductor cut at Narlonikunta (Vi)	No
3		Devarkadra	Gudibanda	11KV	Mahabubnagar	06.00	08.00	02.00		11KV AB Switch fault at Gopanpally (vi)	No
4		Serivenkatapur	Burugupally	11KV	Mahabubnagar	9:30	11:30	2:00		11KV Phase to Phase at Burugupally (Vi)	No
1	NLG	Mkundapuram	Somaram	11KV	Huzurnagar	11:00	14:00	3:00	OL	1Phase Transformer failed at Somaram Village	No
2		N.B.Gudem	Redlakunta	11KV	Huzurnagar	09.20	11.00	01.40	EL	11KV Jumper cut near Redlakunta Village	No
3		Madgulapally	Kukkadam	11KV	Nalgonda	05.35	09.00	03.25	E/L & O/L	11KV Pin insulator failed	No
4		Kopple	Kopple	11KV	Nalgonda	06.00	09.50	03.50	E/L	Tree fallen on the 11KV line at village	No
5		Pamanagundla	Pittampally	11KV	Nalgonda	14.20	17.10	02.50	E/L	11KV Jumper cut	No
6		Aroor	Aroor AGL	11KV	Bhongir	10.00	13.30	03.30	EL	Tree branches fallen on the line	No
7		M.T.Pally	M.T.Pally	11KV	Bhongir	05.00	11.00	06.00	EL	11KV Insultor failed	No
8		G.T.Giri	Namavaram	11KV	Suryapet	13:30	15:45	2:15	EL	Jumper cut	No
1	MDK	Cheryal	Julkal	11KV	Sangareddy	6:55	9:05	2:10		B/D Due to Heavy Rain	No
2		Isnapur	Idia Isnapur	11KV	Sangareddy	08.48	09.18	00.30		B/D Due to tree branches fallen on the line	No
3		Kowdipally	Mohd Nagar	11KV	Medak	10.45	12.30	01.45		B/D due to 11KV condtr snapped	No
4		Shivampet	Shivampet Rural	11KV	Toopran	10.00	12.00	02.00		B/D due to conductor snapped near Nayudu form	No
5		Sikindlapur	Bijilipur	11KV	Toopran	05.50	11.50	06.00		B/D due to conductor snapped near Bijilipur Chowrasta	No
6		Kothapet	Lingojiguda	11KV	Toopran	05.30	13.30	08.00		B/D due to insulater failed near Parama swamy Gudi	No
7		Danthanpally	Hasthalpur	11KV	Toopran	22.07	07.00	08.43		B/D due to Insulator failed Near Peddapur	No
8		Thornal	Appannapally	11KV	Siddipet	01.40	09.50	08.10		B/D due to DTR failed	No
9		Thadkapally	Thadkapally	11KV	Siddipet	22.00	09.00	11.00		B/D due to Insulater failed	No
10		Ramancha	Gangapur	11KV	Siddipet	06.30	11.30	05.00		B/D due to Disc failed	No
11		Jangapally	Jangapally	11KV	Siddipet	02.00	08.00	06.00		B/D due to Disc failed	No
12		Mustabad Chowrasta	Division Office	11KV	Siddipet	00.50	06.55	06.05		B/D due to Disc failed	No
13		Nangnoor	Nagarajpally	11KV	Siddipet	11:10	16:20	5:10		B/D due to 11KV wire cut	No
1	RR N	Jeedimetla SS-I	Phase-I	11KV	Jeedimetla	9:40	11:00	1:20		11KV End kit failed	No
2		Jeedimetla SS-IV	Vasuda	11KV	Jeedimetla	00.45	05.15	04.30		11KV End kit failed	No
3		Dulapally	IDA-I	11KV	Medchal	17.14	17.50	00.36		11KV Disc failed at Lucky Company	No
1	RR E	Kushaiguda	AS Rao Nagar	11KV	Sainikpuri	0:40	1:20	0:40		11KK Pin Insulator failed at Maruthi Nagar	No
2		Kushaiguda	Kapra	11KV	Sainikpuri	02.30	03.45	01.15		11KV Pin Insuletor failed	No
3		Moula-Ali	Spectra	11KV	Sainikpuri	00.05	01.20	01.15		11KV Insulator failed	No
4		Moula-Ali	Mirzalaguda	11KV	Sainikpuri	02.00	02.55	00.55		Tree branches fallen on the 11KV line	No
5		Chengicherla	MY villas	11KV	Habsiguda	01.15	02.00	00.45		No visible fault	No
6		Thorrur	Mannayaguda	11KV	Ibrahimpattam	8:40	9:40	1:00	EL/OL	Tree branches fallen on the 11KV line	No

**Status Report on Breakdowns (Urban / Rural)****Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		3		3		3			
6	RR(E)	38	360		6		6		6			
7	Hyd	186	1014									
	<b>Total</b>	<b>504</b>	<b>2929</b>	<b>0</b>	<b>9</b>	<b>0</b>	<b>9</b>	<b>0</b>	<b>9</b>	<b>0</b>	<b>0</b>	

**Rural**

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	4	4	4	4	4	4			
2	NLG	150	948	1	8	1	8	1	8			
3	MDK	87	828	4	13	4	13	4	13			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	<b>Total</b>	<b>404</b>	<b>3220</b>	<b>9</b>	<b>25</b>	<b>9</b>	<b>25</b>	<b>9</b>	<b>25</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>908</b>	<b>6149</b>	<b>9</b>	<b>34</b>	<b>9</b>	<b>34</b>	<b>9</b>	<b>34</b>	<b>0</b>	<b>0</b>	