

TSSPDCL - LMRC / Corporate office

Date: 04.09.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Paspula	Satyaram(Bheema)	11kv	Mahabubnagar	06.40	09.30	02.50		11KV Conductor cut at Goplapur (Vi)	-
2		Koukuntla	Gopanpally	11kv	Mahabubnagar	11.10	13.30	02.20		11KV Insulator Damage near Jeenugurala (V)	-
3		Devarkadra	Chowderpally	11kv	Mahabubnagar	11.30	15.10	03.40		11KV Tree fallen on conductor Near Dokur (Vi)	-
1	NLG	T.Giri	Thonda	11kv	Suryapet	03.30	07.30	04.00	E/L	Jumper cut	-
2		Direnepally	Chinnanemila	11kv	Suryapet	04.30	07.40	03.10	E/L	Insulator failed	-
3		Narketpally	Yellareddygudem	11kv	Nalgonda	07.00	09.30	02.30	E/L	11 KV insulator failed	-
4		Maroor	Gorenkalapally	11kv	Nalgonda	11.00	14.00	03.00	E/L	11 KV insulator failed	-
5		Ch.Mamidi	Ch.Mamidi	11kv	Nalgonda	07.45	10.00	02.15	E/L	11KV line milting	-
6		Motakondur	Cholleru	11kv	Bhongir	07.00	11.30	04.30	EL	HT/LT	-
7		Addaguduru	Addaguduru	11kv	Bhongir	14.00	16.30	02.30	EL	11KV Jumper snapped at Addaguduru	-
8		Mellacheruvu	Y madaram	11kv	Huzurnagar	03.00	09.15	06.15	EL	Due to 11Kv Insulator failure Near Y.madaram village	-
1	MDK	Narmetta	Narmetta	11kv	Siddipet	14.10	16.10	02.00		B/D Due to tree branch fallen on the 11 kv line	-
2		Thimmapur	Thimmapur	11kv	Siddipet	09.30	11.57	02.27		B/D Due to tree branch fallen on the 11 kv line	-
3		Burugupally	Burugupally	11kv	Medak	12.25	13.00	00.35		B/D Due to Jumper cut.	-
4		Ch Ghanpur	Ch Ghanpur	11kv	Medak	03.40	10.00	06.20		B/D Due to Jumper cut and AB Switch Problem	-
5		Kagazmaddur	Nathnaipally	11kv	Medak	22.00	12.30	14.30		B/D Due to 11KV Insulator Failure and Jumper Cut	-
6		B.B.Pur	B.B.Pur	11kv	Medak	08.00	09.00	01.00		B/D Due to tree branch fallen on the 11 kv line	-
1	RR N	Nizampet	Bandari lay out	11kv	Kukatpally	06.40	07.20	00.40	BD	Disk failure near Road no 4 at Bandari lay out	-
2		Aleap	RGK	11kv	Jeedimetla	05.00	06.25	01.25	BD	11kv pininsulator failure near Mahathi Aptt at Pragathinagar	-

TSSPDCL - LMRC / Corporate office

Date: 04.09.2017

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Makthal	Manganoor	33kv	Mahabubnagar	03.05	08.35	05.30	E/L	Tree follen on the line at Chandapur (vi)	Manganoor	-
1	MDK	Muthayal	Muthayal	33kv	Siddipet	13.40	14.45	01.05		B/D Due to Jumper Cut	Muthayal	-

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		2		2		2			
6	RR(E)	38	360									
7	Hyd	186	1014									
	Total	504	2929	0	2	0	2	0	2	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	1	3	1	3	1	3			
2	NLG	150	948		8		8		8			
3	MDK	87	828	1	6	1	6	1	6			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	2	17	2	17	2	17	0	0	
	Grand Total	908	6149	2	19	2	19	2	19	0	0	