

**Status Report on Breakdowns (Urban / Rural)****Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	RR(S)	53	234									
5	RR(N)	54	550									
6	RR(E)	168	403									
7	Hyd	194	1044		1		1		1			
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	

**Rural**

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2		2		2				
2	NLG	144	988		1		1		1			
3	MDK	107	933	1	3	1	3	1	3			
4	RR(S)	58	396									
5	RR(N)	38	114									
6	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>3</b>	<b>4</b>	<b>3</b>	<b>4</b>	<b>3</b>	<b>4</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>3</b>	<b>5</b>	<b>3</b>	<b>5</b>	<b>3</b>	<b>5</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 12.04.18

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Dirsinapally	Chinnanamila	11KV	Suryapeta	13:00	15:00	2:00	E/L	Disc insulator failed	No
1	MDK	Thogita	Kuchanpally	11KV	Medak	10:44	13:05	2:21		No visible fault	No
2		Chippalthurthy	Chippalthurthy	11KV	Medak	00.00	09.30	09.30		Conductor snapped	No
3		Rajpet	Thimmapur	11KV	Medak	00.00	08.10	09.35		Conductor snapped	No
1	HYD S	Asmangadh	Gowtham Nagar	11KV	Asmangadh	06.15	08.55	02.40	EL	Auto recloser Jumper B/o at Shanthi Nagar	No

TSSPDCL - LMRC / Corporate office

Date: 12.04.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Kothur	Ennar Steel	33KV	Jadcherla	00.45	09.55	09.10	E/L	11KV Line isolator open at Company	Ennar Steel	No
2		Kothur	Raghavendra	33KV	Jadcherla	15.08	17.45	02.37	E/L	For replace B Phase insulator and Pin binding work at Dharga in Shegur Village	Raghavendra	No
1	SDPT	Habsipur	Peddachikode	33KV	Siddipet	16.05	16.50	00.45		Tree branches fallen on the line	Peddachikode	No