

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		6		6		6			
7	RR(E)	168	403		8		8		8			
8	Hyd	194	1044		5		5		5			
	Total	606	3055	0	19	0	19	0	19	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	2	1	2	1	2			
2	NLG	144	988	1	6	1	6	1	6			
3	MDK	107	933	2	4	2	4	2	4			
4	SDPT				2		2		2			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	4	14	4	14	4	14	0	0	
	Grand Total	1082	6468	4	33	4	33	4	33	0	0	

TSSPDCL - LMRC / Corporate office

Date: 10.08.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Ithole	Nagarkurnool	33KV	Nagarkurnool	18.05	19.45	01.40	E/L	No Visibile Fault Due to Heavy Rain	Ithole	No
1	NLG	Dirincherla	Garidepally	33KV	Huzurnagar	05.00	07.30	02.30	EL/OL	33 pole pell down at near Dirincherla substation	Dirincherla	No
1	MDK	Gummadidala	AFA	33KV	Patancheru	07.20	13.00	05.40		B/D Due to Jumper Cut and 33KV Conductor Snapped	Gummadidala	No
2		Gummadidala	GPSS-2	33KV	Patancheru	11.47	13.30	01.43		B/D Due to Conductor Snapped	Gummadidala	No

TSSPDCL - LMRC / Corporate office

Date: 10.08.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Addakal	L & T	11KV	Jadcherla	04.00	08.40	04.40		11KV Wire cut near Addakal	-
2		Ponnakal	Vemula	11KV	Jadcherla	04.00	08.20	04.20		11KV Wire cut near Vemula	-
1	NLG	Koppole(K)	Kopolu	11KV	Nalgonda	11.00	12.10	01.10	EL	11 KV Line Cut	-
2		Edulur	Garlabaigudam	11KV	Nalgonda	12.00	13.40	01.40	EL	11 KV Line Insulator Failed	-
3		Avanthipuram	Alaagdapa	11KV	Mirytaguda	14.00	19.00	05.00	EL	Tree branches fallen on 11KV line	-
4		SV College	Loyala X pess	11KV	Suryapet	13.30	15.00	01.30	EL	Conductor Snapped	-
5		Garidepally	Ponugodu	11KV	Huzumagar	12.35	13.40	01.05	EL	11 Insulator failed	-
6		Bondugula	Parupally	11KV	Bhongir	10.30	11.30	01.00	EL	HT/LT Near SS 1 Parupally vilge LM 8896555062	-
1	MDK	Bollaram - I	Soubhagya	11KV	Patancheru	10.00	12.00	02.00		B/D Due Conductor Snapped	-
2		Pati	My Home	11KV	Patancheru	00.15	04.10	03.55		B/D Due to Insulator failure	-
3		SRD-T-II	KHOSLA	11KV	Sangareddy	02.25	04.15	01.50		B/D Due to Jumper Cut	-
4		ISMALIKHANPET	ARUTLA	11KV	Sangareddy	07.31	09.40	02.09		B/D Due to Insulator failure	-
1	SDPT	Thotapally	Gunkula kondapur	11KV	Husnabad	10.15	11.55	01.40		Line Cutting	-
2		Bekkal	Kondapur	11KV	Husnabad	13.50	16.30	02.40		HT/LT	-
1	RR N	Suraram	Venkatramnagar	11KV	Jeedimetla	03.30	04.35	01.05	EL	Disk failure near North city Hi - School	-
2		Jeedimetla SS II	Excell	11KV	Jeedimetla	05.45	06.45	01.00	EL	11kv AB Cable Endkit failure near SK machine Tools at Pahse-III	-
3		Jeedimetla SS II	Excell	11KV	Jeedimetla	01.45	03.15	01.30	EL	11kv AB Cable failure near truckparking at Phase III	-
4		Medchal	IDA Kistapur	11KV	Medchal	00.52	01.40	00.48	BD	11KV Pin Insulator Failed at Ned company	-
5		Kistapur	IDA Hanuman	11KV	Medchal	00.40	01.50	01.10	BD	No Fault(Due to heavy wind & rain)	-
6		Aliabad	Ravileela	11KV	Medchal	15.15	16.17	01.02	BD	Tree Branches fallen on the 11KV Line at St. Joseph School, Aliabad	-
1	RR E	Mallapur-2	Narsimha Nagar	11KV	HBG	01.00	01.58	00.58		11KV Polymer Disc failed near MS Biryani Point	-
2		Cherlapally-I	Phase-I	11KV	SKP	00.05	06.10	06.05		11Kv Disk failed at TEC Company & jumper cut 3HG fuse failed (AE/LM Kashiram)	-
3		Cherlapally-I	EC Computer	11KV	SKP	00.25	03.10	02.45		11Kv Pin Insulator failed at Gold Stone (Foc Santhosh Reddy)	-
4		Sainikpuri	Ramalayam	11KV	SKP	00.20	02.25	02.05		Tree branches fallen on 11Kv line at Defence Colony (AE/SKP)	-
5		Sainikpuri	Saipuri	11KV	SKP	08.40	10.40	02.00		11Kv Pin Insulator failure at Hasthinapuri Colony (AE/OP)	-
6		Chakripuram	Ayyappa Temple	11KV	Keesara	03.10	03.55	00.45		11KV Disc failed at Shashank Nagar	-
7		Chakripuram	SV Nagar	11KV	Keesara	06.45	07.30	00.45		11KV Disc failed at SV Nagar Road No.03	-
8		Keesara	Keesara Town	11KV	Keesara	06.40	07.20	00.40		11KV Insulator failed	-
1	HYD N	Yellareddyguda	Akber Form	11KV	Banjarahills	02.45	05.05	02.20	EL	No Visible Fault	Arranged B/F on 11KV Maruthi Nagar feeder
2		Vasanthapuri	Siripuri Colony	11KV	Sec-Bad	03.25	05.05	01.40	EL	No Visible Fault	-----
1	HYD S	Salarjung	Q.Q.Stadium	11KV	Charminar	05.10	06.40	01.30	EL	Cable fault at City College Cross Road	Arranged B/F on 11KV Ghansi Bazar & Sha Gunj fdrs
1	HYD C	I.T.I Mallepally	Anjuman	11KV	Mehdipatanam	01.18	02.40	01.22	EL,OL	Faulty loads of 11KV Zeeba Bagh feeder	-
2		I.T.I Mallepally	Anjuman	11KV	Mehdipatanam	21.17	23.03	01.46	EL,OL	Cable fault at Victory Hotel, Line AB Switch fault at Zeba Bagh & DTR AB Switch fault at Milan Theatre	-