

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044		3		3		3			
	Total	606	3055	0	8	0	8	0	8	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		1		1		1			
2	NLG	144	988		4		4		4			
3	MDK	107	933		1		1		1			
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	7	0	7	0	7	0	0	
	Grand Total	1082	6468	0	15	0	15	0	15	0	0	

TSSPDCL - LMRC / Corporate office

Date: 23.08.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Peddarevelly	Hemajipur	11KV	Jadcherla	11.30	13.30	02.00		11 KV Disc Failure Near Koilakunta Tanda Sarpanch Dtr Side.	-
1	NLG	Kudakuda	Ilapuram	11KV	Suryapet	10.30	11.50	01.20	E/L	Tree branch fallen on the line	-
2		Nadigudem	Lift	11KV	Huzurnagar	04.30	07.30	03.00	EL	Due to 11Kv Insulator failure	-
3		Thipparthy	Indloor	11KV	Nalgonda	07.30	14.30	07.00	E/L	11KV jumper cut	-
4		Kethepally	Korlapahad	11KV	Nalgonda	06.00	11.00	05.00	E/L	11KV line cut at SS-2	-
1	MDK	MALKAPUR	RELIANCE	11KV	Sangareddy	12.45	13.50	01.05		Due to cable damage	-
1	Siddipet	Bejanki	Kallepalli	11KV	Husnabad	14.45	18.00	03.15		Due to Jumper cut	-
1	RR S	Ibrahimbagh	Peddamangalram (IBGH)	11KV	RJR	09.45	11.20	01.35	B/D	11KV Insulator failed at Military area	-
1	RR N	Somashila	Madhavaramnagar	11KV	Kukatpally	02.50	04.00	01.10	EL	UG cable failed at Ahshya School at Madhavaramnagar	-
2		ICICI	Bharath Biotech	11KV	Medchal	07.40	09.15	01.35	BD	11KV Pole damaged by Car at Agastya Company	-
3		ICICI	Adama	11KV	Medchal	06.27	07.47	01.20	BD	11KV Jumper cut and replaced at Sai Lab	-
1	RR E	P&T Colony	Chengicherla	11KV	Keesara	08.10	08.55	00.45		11KV Pin Insulator failed at Kamala Nagar	-
1	HYD S	Salarjung	Madina	11KV	Charminar	08.40	10.35	01.55		Cable fault & O/G Jumper cut at SS (3No. DTR's Kept Off)	Partial loads added on 11KV Gansi Bazar fdr
2		Miralam	Ranjan Colony	11KV	Charminar	19.25	20.55	01.30		Cable End Kit failed at Sana Bakery	Partial fdr charged at 20:30Hrs, Arranged B/F on 11KV Sather Bagh feeder
3		Miralam	Zoo Park	11KV	Charminar	19.40	22.03	02.23		Line snapped at Zoo Park & Breaker problem at SS	Arranged B/F on 11KV Edgah feeder