

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044									
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		8		8		8			
3	MDK	107	933									
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>0</b>	<b>9</b>	<b>0</b>	<b>9</b>	<b>0</b>	<b>9</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>0</b>	<b>11</b>	<b>0</b>	<b>11</b>	<b>0</b>	<b>11</b>	<b>0</b>	<b>0</b>	



TSSPDCL - LMRC / Corporate office

Date: 31.12.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Eduloor	Parada	11KV	Nalgonda	07.00	09.30	02.30	E/L	11KV Insulator failed	-
2		Anneparthi	Charlapally AGL	11KV	Nalgonda	10.00	11.00	01.00	E/L	11KV jumper cut	-
3		Velmagudem	Basireddypally	11KV	Miryalaguda	12.28	17.15	04.47	E/L	11KV Insulator failed	-
4		Pulicharla	Utlapally	11KV	Miryalaguda	02.30	08.30	06.00	E/L	Fault on 11KV line of P.A.Pally section	-
5		Tekumatla	Pillalamarri	11KV	Suryapet	09.00	11.30	02.30	E/L	Disc flashover	-
6		Raghunadapalem	Gundlapally	11KV	Huzurnagar	08.30	09.30	01.00	E/L	Due to 11Kv Jumper open	-
7		Ponugodu	Ponugodu	11KV	Huzurnagar	12.26	14.38	02.12	E/L	Due to 11Kv Jumper cutted	-
8		Addagudur	Ch.Ramaram	11KV	Bhongir	15.30	17.30	02.00	E/L	11kv Line Sanpped at Ch Rmaram Villge	-
1	SDP	MUSTHYAL	GADDITHOTA	11KV	SDP	07.25	09.40	02.15		Jumper cut	-
1	RR N	Mayurinagar	Laxminagar	11KV	Kukatpally	16.30	19.15	02.45	EL/OL	Allumilium Cover fall on the 11kv line at Laxminagar	-
1	RR E	NGRI	NGRI	11KV	Habsiguda	13.40	14.50	01.10		11KV Jumper cut at NGRI Gate No.01	-