

**Status Report on Breakdowns (Urban / Rural)****Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		3		3		3			
6	RR(E)	38	360									
7	Hyd	186	1014		1		1		1			
	<b>Total</b>	<b>504</b>	<b>2929</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>0</b>	

**Rural**

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	1		1		1				
2	NLG	150	948		1		1		1			
3	MDK	87	828	1	4	1	4	1	4			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	<b>Total</b>	<b>404</b>	<b>3220</b>	<b>2</b>	<b>5</b>	<b>2</b>	<b>5</b>	<b>2</b>	<b>5</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>908</b>	<b>6149</b>	<b>2</b>	<b>9</b>	<b>2</b>	<b>9</b>	<b>2</b>	<b>9</b>	<b>0</b>	<b>0</b>	

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Teededu	Teededu	11KV	Devarakonda	9:20	10:20	1:00	E/L	11KV Insulator failed	No
1	MDK	Thogita	Aurangabad	11KV	Medak	6:30	7:10	0:40		11KV Insulator failed	No
2		Thogita	Thogita	11KV	Medak	08.00	14.00	06.00		11KV Insulator failed	No
3		wadi	Kothapally	11KV	Medak	11.50	14.20	02.30		11KV Insulator failed	No
4		Rajpally	Komtoor	11KV	Medak	10.13	14.32	04.19		11KV Insulator failed	No
1	RR N	Shemshiguda	Janamabhoommi colony	11KV	Kukatpally	20:45	21:55	1:10	EL	11KV AB cable earth problem at PJR Colony	No
2		KPHB	Hydernagar	11KV	Kukatpally	17.56	19.55	01.59	EL	11kv Pin insulator failed at Donam Palace Hydernagar	No
3		Athiwelly	Somaram	11KV	Medchal	14.15	15.15	01.00	BD	Bird fallen on the 11KV line at Yellamma Temple	No
1	HYD S	Asmangadh	Saraswathi Nagar	11KV	Asmangadh	02.45	04.31	01.46	EL	Cable fault near Hanuman Temple	Arranged B/F on 11KV Singareni Colony for

TSSPDCL - LMRC / Corporate office

Date: 05.01.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Makthal	Paspula	33KV	Mahabubnagar	07.32	12.10	04.38	E/L&O/L	Pin binding replaced near Karne to Khanapur	Paspula	No
1	MDK	Gajwel	Jagadev pur	33KV	Siddipet	12:40	14:40	2:00		Jumper cut	Jagadev pur	No