

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403		4		4		4			
8	Hyd	194	1044		4		4		4			
	Total	606	3055	0	8	0	8	0	8	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2		2		2				
2	NLG	144	988		9		9		9			
3	MDK	107	933									
4	SDPT				5		5		5			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	14	2	14	2	14	0	0	
	Grand Total	1082	6468	2	22	2	22	2	22	0	0	

TSSPDCL - LMRC / Corporate office

Date: 15.07.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Nuthankal	Polumalla	11KV	Suryapet	03.20	06.15	02.55	E/L	11Kv Insulator flashover	-
2		G.T Giri	Namavaram	11KV	Suryapet	06.00	08.35	02.35	E/L	11Kv Insulator flashover	-
3		Dirsincherla	Yellapuram	11KV	Huzurnagar	03.45	06.45	03.00	E/L	11Kv Disk Failed	-
4		Mukundapuram	Mukundapuram	11KV	Huzurnagar	05.10	08.00	02.50	E/L	11Kv Jumper Cut	-
5		Thurkapally	Hyjalapuram	11KV	Nalgonda	13.15	15.20	02.05	E/L	11KV Jumper Cut	-
6		Cherkupally	Bondagu	11KV	Nalgonda	12.00	14.35	02.35	E/L	11KV Jumper Cut	-
7		Cherkupally	Bandapalem	11KV	Nalgonda	12.20	15.10	02.50	E/L	11KV Line Insulator Failed	-
8		Pamanagundla	Yerasanigudem	11KV	Nalgonda	11.20	14.46	03.26	E/L	11KV Jumper Cut	-
9		Kopple (K)	Bheemaram	11KV	Nalgonda	07.50	11.30	03.40	E/L	11KV Line Insulator Failed	-
1	SDPT	GANDIPALLY	GANDIPALLY	11KV	SDPT	06.20	07.50	01.30		BREAKDOWN	-
2		Akunoor	Aknoor Agl	11KV	SDPT	07.12	09.36	00.10		INCOMING	-
3		Gurjakunta	Gurjakunta Agl	11KV	SDPT	12.30	13.55	01.25		BREAKDOWN	-
4			Vechareni	11KV	SDPT	12.25	18.35	06.10		LINE CUTTING	-
5		Mustyal	Cherial Town	11KV	SDPT	00.30	09.15	08.45		LINE CUTTING	-
1	RR E	Ramanthapur	Dooradarshan	11KV	Habsiguda	11.25	12.55	01.30		11KV Dooradarshan feeder Outgoing side Post of insulator failed at SS Yard	-
2		NGRI	Habsiguda	11KV	Habsiguda	06.00	06.52	00.52		11KV polymer Disc failed at P & T Colony St.No.01	-
3		Kushaiguda	Neredmet	11KV	Sainikpuri	05.05	06.30	01.25		11Kv Disk failure at Santosh Hospital (Foc Raju)	-
4		Moula-Ali	Mirzalguda	11KV	Sainikpuri	05.00	06.00	01.00		Tree branches fallen on 11Kv line on Jumper cut Near Railway Compound due to AB Switch Open	-
1	HYD N	Chiikalguda	P.R Nagar	11KV	V	05.46	06.49	01.03	EL,OL	DTR fault at C.R.P.F	
2	HYD C	Indira Park	Gandhi Nagar	11KV	I	10.30	11.50	01.20	EL,OL-Rph	HT Jumper cut at Nala PT, Gandhi Nagar	
3	HYD S	Panjesha	Gulzarhouse	11KV	III	13.40	14.55	01.15	All Indication	No Visible Fault	
4		Ch' Baradari	Bilal Nagar	11KV	III	20.40	22.10	01.30	EL,OL-Rph	2No Jumpers cut at Holy Town High School	

TSSPDCL - LMRC / Corporate office

Date: 15.07.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Balanagar	Kollur	33KV	Mahabubnagar	03.55	09.20	05.25	EL	Tree Fallen on the Line and Pin Insulator Replacement	Kollur	-
2		220KVSS Palkonda	Kodur	33KV	Mahabubnagar	13.15	16.18	03.03	EL	Tree follen on the line	Kodur	-