

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550									
7	RR(E)	168	403		7		7		7			
8	Hyd	194	1044		3		3		3			
	Total	606	3055	0	11	0	11	0	11	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2	4	2	4	2	4			
2	NLG	144	988		10		10		10			
3	MDK	107	933	3	19	3	19	3	19			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	5	33	5	33	5	33	0	0	
	Grand Total	1082	6468	5	44	5	44	5	44	0	0	

TSSPDCL - LMRC / Corporate office

Date: 16.07.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Balanagar	Balanagar	33KV	Mahabubnagar	10.12	14.10	03.58	E/L	Rajapur isolator Closed and Pin Binding Work at Balnagar SS and Jumer Cut at Gowtami Poultry and reconnection Porpose	Balanagar	-
2		Puttapad	Nancherla	33KV	Mahabubnagar	15.20	17.45	02.25	E/L	Insulator Replacement at Nancherla Village	Nancherla	-
1	MDK	RC Puram	JK Fennar	33KV	Patancheru	06.40	08.50	02.10		BD due to Lighting Arrester failed at Company Side	JK Fennar	-
2		Kowdipally	Amsanpally	33KV	Medak	09.50	12.40	02.50		BD due to Insulator failed	Amsanpally	-
3		Kowdipally	Venktraopet	33KV	Medak	19.30	23.15	03.45		BD due to Tree fallen on line	Venktraopet	-

TSSPDCL - LMRC / Corporate office

Date: 16.07.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Damargidda	Damargidda	11KV	Mahabubnagar	13.40	15.50	02.10		11KV Insulator Damage near Damargidda (vi)	-
2		Kothapally	Birampally	11KV	Jadcherla	11.00	14.30	03.30		11KV Wire cut near Kurvagaddapally	-
3		Kollur	Nawabpet	11KV	Jadcherla	12.00	17.00	05.00		11KV Wire cut near Jangamaipally	-
4		PeddaRevally	Thirumalagiri	11KV	Jadcherla	13.30	16.30	03.00		Insulator fail near Thirumalagiri	-
1	NLG	Bopparam	Settigudem	11KV	Suryapeta	13.40	15.50	02.10	E/L	Insulator flashover	-
2		Kudakuda	Iylapuram	11KV	Suryapeta	14.06	16.10	02.04	E/L	Disc flashover	-
3		Thurkapally	Ajjalapuram	11KV	Nalgonda	14.20	17.10	02.50	E/L	11 KV Line Insulator Failed	-
4		Gattuppal	Peredpally	11KV	Nalgonda	13.40	16.20	02.40	E/L	11 KV Jumper Cut	-
5		Arlagadda Gudem	MangalpaLLY	11KV	Nalgonda	13.00	16.40	03.40	E/L	11 KV Jumper Cut	-
6		N.B.Gudem	Redlakunta	11KV	Huzurnagar	07.00	09.45	02.45	E/L	11KV Disk failure	-
7		Chilukur	Bethavolu	11KV	Huzurnagar	03.40	06.40	03.00	E/L	11KV Line cut	-
8		Nadigudem	Krishna nagar	11KV	Huzurnagar	04.00	06.50	02.50	E/L	11KV Disk failure	-
9		Agamothkur	Agamothkur	11KV	Miryalaguda	14.00	17.15	03.15	E/L	Jumper cut	-
10		Peddavoora	Battugudem	11KV	Miryalaguda	08.30	10.30	02.00	E/L	11KV Conductor Snapped	-
1	MDK	CHERYAL	JULKAL	11KV	Sangareddy	05.50	06.30	00.40		B/D DUE TO JUMPER CUT AT SC COLONY YEDDUMAILARAM (V)	-
2		KOLLUR	TELLAPUR AGL	11KV	Sangareddy	02.20	09.20	07.00		B/D DUE TO 11KV JUMPER CUT AT DAPPU YADIAH AGL T/F	-
3		SRD-T-I	FASALWADI	11KV	Sangareddy	12.30	14.50	02.20		B/D DUE TO NO FAULT FOUND	-
4		SRD-T-II	KALABGOOR	11KV	Sangareddy	13.10	18.45	05.35		B/D DUE TO TREE FALLEN ON LINE	-
5		MUNIPALLY	MALLIKARJUNA PALLY	11KV	Sangareddy	10.25	11.25	01.00		B/D DUE TO TREE FALLEN ON LINE	-
6		MUNIPALLY	BUDHERA	11KV	Sangareddy	14.22	20.33	06.11		BD/ DUE TO NO FAULT FOUND	-
7		EPIP-I	CHITRAKOOT	11KV	Sangareddy	14.53	17.43	02.50		B/D DUE TO CONDUCTOR SNAPPED & AB SWITCH, FOUR POLE STRUCTURE PROBLEM NEAR KAITHAN MSN OPP.	-
8		Gundla Machnoor	Industrial	11KV	Jogipet	17.00	22.20	05.20		BD due to Insulator failed	-
9		Rajpally	Balanagar	11KV	Medak	13.00	17.00	04.00		B/D DUE TO THREE PHASE NOT STANDING	-

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
10		Narsapur	Narayanpur	11KV	Medak	14.00	18.30	04.30		B/D DUE TO INSULATOR FAILURE	-
11		Narsapur	Reddypally	11KV	Medak	14.10	18.30	04.20		B/D DUE TO DISC FAILURE	-
12		Narsapur	Avancha	11KV	Medak	14.10	18.30	04.20		B/D DUE TO INSULATOR FAILURE	-
13		Chippalthurthy	Jakkapally	11KV	Medak	11.30	14.00	02.30		B/D DUE TO JUMPER CUT	-
14		Chippalthurthy	Chippalthurthy	11KV	Medak	10.30	14.00	03.30		B/D DUE TO 11 KV LINE CUT	-
15		Gangaram	Bandapothugal	11KV	Medak	13.10	16.41	03.31		B/D DUE TO ONLY SINGLE PAHSE STAINING	-
16		Minpur	Minpur	11KV	Medak	13.00	17.00	04.00		B/D DUE TO JUMPER CUT	-
17		Minpur	Kurthiwada	11KV	Medak	16.00	18.00	02.00		B/D DUE TO TRIP ON EL	-
18		Minpur	Yousufpet	11KV	Medak	10.40	15.00	04.20		B/D DUE TO PHASE TO PHASE	-
19		Venkatrao pet	Chevela	11KV	Medak	15.40	17.32	01.52		B/D DUE TO TRIP ON EL	-
1	RR S	IIIT	GPRA	11KV	Gachibowli	12.28	13.31	01.03		11kv Pin insulator failed at Maesh bank, imdranagar	-
1	RR E	Nacharam	Muktha metal	11KV	Habsiguda	00.43	01.49	01.06		Pin insulaotr fail at Road no 1 Raheja company	-
2		SAI NAGAR	Maruthi nagar	11KV	Habsiguda	00.10	01.30	01.20		Car dashed to 11kv pole at venkat reddycolony	-
3		Kushaiguda	Rukminipuri	11KV	Sainikpuri	02.05	03.45	01.40		Tripped on EL/OL due to 11Kv UG Cable failure at Goutham Model School (AE/SKP)	-
4		Yapral	Yapral	11KV	Sainikpuri	15.55	17.55	02.00		11KV Jumper cut at Govardhanpuri Garden (AE)	-
5		Moula Ali	Spectra	11KV	Sainikpuri	03.40	04.20	00.40		Tree branches fallen on 11Kv line at IDA Moula-Ali (Foc Janaiah)	-
6		Moula Ali	Spectra	11KV	Sainikpuri	13.26	15.24	01.58		Tree branches fallen on 11Kv line at Dharani Plastic near IDA Moula ali (L.Insp Srikanth)	-
7		Singapur	RGK	11KV	Keesara	07.40	09.10	01.30		T/F Brash patti cut atRGK back side	-
1	HYD N	Gunrock	Anjaiah Nagar	11KV	VI	11.38	17.35	05.57	EL	HT Pole Channel damaged at Market Yard (due to Car dashed)	Arranged B/F on 1KV Lalbazar fdr (70% Load) at 05.57 hrs Remaing feeder charged sood OK
2		Gunrock	M.D.F.	11KV	VI	12.50	14.15	01.25	EL,OL-Bph	No Visible Fault	-
3		H.M.T	A.O.L	11KV	VI	13.33	14.53	01.20	EL	AB Cable End Kit failed at Gandhi Nagar	-