

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044	2	1	2	1	2	1			
	Total	606	3055	2	1	2	1	2	1	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		1		1		1			
2	NLG	144	988		4		4		4			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	5	0	5	0	5	0	0	
	Grand Total	1082	6468	2	6	2	6	2	6	0	0	

TSSPDCL - LMRC / Corporate office

Date: 19.07.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	HYD S	132KV M.D Pally	Kandikalgate	33KV	Malakpet	10.15	10.23	00.08	EL,OL-Yph	Cable fault at Opp: Indian Petrol Bunk, Bondalaguda	Kandikalgate	Loads transferred onto 220KV Ch' Gutta SS
1	HYD C	132KV Vittalwadi	Hyderguda	33KV	H' Sagar	04.00	04.10	00.10	EL	Cable End kit failed	Hyderguda	Loads normalised to 132KV H' Sagar SS

TSSPDCL - LMRC / Corporate office

Date: 19.07.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Kothamolgara	Elikicherla	11KV	Jadcherla	12.30	13.50	01.20		11 Kv jumper Cut Near Battupally (Vi).	-
1		Anantharam	Hanmapur	11KV	Bhongir	08.40	10.15	01.35	E/L	11kv Jumper cut near Hanmapur (v)	-
2	NLG	Mothkur	Anjipur	11KV	Bhongir	08.00	10.15	02.15	E/L	11kv jumpur cut near Dharmarm (v)	-
3		Mothkur	Aregudem	11KV	Bhongir	11.35	11.50	00.15	E/L	Mothkur sub-station near Brad fulan pole No. 7	-
4		Ravulapally	Ravulapally	11KV	Suryapet	04.30	08.00	03.30	E/L	11Kv Insulator flashover	-
1	HYD N	Nehru Nagar	Water Works	11KV	V	03.20	12.04	08.44	All Indication	No Visible Fault	-