

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403									
8	Hyd	194	1044		2		2		2			
	Total	606	3055	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2	4		4		4			2 Nos. 33KV Still
2	NLG	144	988	8	31	8	31	8	31			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	10	35	8	35	8	35	0	0	
	Grand Total	1082	6468	10	39	8	39	8	39	0	0	

TSSPDCL - LMRC / Corporate office

Date: 01.06.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Achampet	Veltoor	33KV	Nagarkurnool	21.10	24.00	02.50	E/L	Not Rectified		-
2		Nagarkurnool	Bijinapally	33KV	Nagarkurnool	23.30	24.00	00.30	E/L	Not Rectified		-
1	NLG	Hanumapur	Bhongir	33KV	Bhongir	20.30	23.20	02.50	E/L	33 kv 5 nos Insulator failed at Hanumapur Road near Railway gate	Hanumapur	-
2		Hanumapur	Thukkapur	33KV	Bhongir	22.03	06.15	08.18	E/L	33kv 8nos Insulator failed at Thukapuram Road near Shashanthi scool	Hanumapur	-
3		Hanumapur	M.R. Gudem	33KV	Bhongir	23.20	07.20	08.00	E/L	33kv Insulator failed at Hanmapuram near Railway gate Alternate supply taken in Y. Gutta ss	Hanumapur	-
4		Bibinagar	Bhongir	33KV	Bhongir	00.00	07.15	07.15	E/L	33 kv 2 Insulators at Nandanam Cherruvu & Arganic Indus 1 Insulator failed , Alter nate supply taken in Bhongir Town	Bibinagar	-
5		Kolanpaka	Motakondur	33KV	Bhongir	00.00	07.45	07.45	E/L	33kv Peddkandukur Crossing line snapped at motakondur 33kv line ,Alternate supply tekan in Mothkur 132	Kolanpaka	-
6		Kolanpaka	Pedda Kandukur	33KV	Bhongir	00.00	08.30	08.30	E/L	33 kv 10 No s Insulators & 7 33KV Poles Altarnate supply taken by Y.Gutta	Kolanpaka	-
7		Ramanapat	valigonda	33KV	Chutupal	22.00	04.00	06.00	E/L	33 kv Insulator failed	Ramanapat	-
8		Chutupal	Jaikasaram	33KV	Chutupal	21.00	23.00	02.00	E/L	33 kv Insulator failed Jaikasaram(v)	Chutupal	-

TSSPDCL - LMRC / Corporate office

Date: 01.06.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Jadcherla	Burgupally	11KV	Jadcherla	00.00	06.20	06.20		11kv Disk fail near Rangakunta thanda	-
2		Balanagar	Gouthapur	11KV	Jadcherla	01.00	07.00	06.00		11 Kv Phase To Phase Near Gouthapur(vi).	-
3		Edganipally	Yaronipally	11KV	Jadcherla	02.00	07.30	05.30		11 Kv Phase To Phase Near Mallepally(Vi).	-
4		Udithyal	Udithyal	11KV	Jadcherla	09.00	13.00	04.00		Tree Follen On The 11 Kv Line Near Adavibavulu side.	-
1	NLG	B Chandupatla	VK Pahad	11KV	Suryapet	04.20	06.30	02.10	E/L	11Kv Jumper cut	-
2		Arlagaddagudem	Mangalapally	11KV	Nalgonda	06.00	12.40	07.40	E/L	HT/LT line melting	-
3		Arlagaddagudem	N.R.Gudem	11KV	Nalgonda	06.00	14.00	08.00	E/L	11KV Disc failed	-
4		Mamidala	Godarigudem	11KV	Nalgonda	03.00	10.00	07.00	E/L	11KV insulators failed	-
5		Marruru	Marruru	11KV	Nalgonda	00.40	08.00	07.20	E/L	11KV jumper cut	-
6		Marruru	Mangalapally	11KV	Nalgonda	00.40	09.00	08.20	E/L	HT/LT line melting	-
7		Pullemla	Pullemla	11KV	Nalgonda	06.00	11.00	05.00	E/L	11KV insulators failed	-
8		Pamanagundla	Pittampally	11KV	Nalgonda	07.00	11.00	04.00	E/L	11KV insulators failed	-
9		Aitipamula	Ch.Annaram	11KV	Nalgonda	06.00	10.00	04.00	E/L	HT/LT line melting	-
10		Madhanapuram	Mall	11KV	Devarakonda	18.40	21.20	02.40	E/L	Tree Follan	-
11		Madhanapuram	Madhanapuram	11KV	Devarakonda	18.40	10.30	15.40	E/L	3-ph 25KVA DTR Failed	-
12		Tedded	Tedded	11KV	Devarakonda	18.03	18.25	00.22	E/L	Insulator Failed	-
13		Chandhampet	Gajillapur	11KV	Devarakonda	18.00	20.40	02.40	E/L	Broken Pole & Jumper Cutt	-
14		Chandhampet	Mudidhandla	11KV	Devarakonda	18.00	08.30	14.30	E/L	HT/HT	-
15		Devarakonda	Devarakonda Town 2	11KV	Devarakonda	17.30	18.45	01.15	E/L	HT/LT	-
16		K.M.Pally	Chennaram	11KV	Devarakonda	17.00	19.00	02.00	E/L	Insulator Failed	-
17		Mudhigonda	Gottimukula	11KV	Devarakonda	15.30	08.00	16.30	E/L	Conductor Sanpped	-
18		Cherukupally	Nijam nagar	11KV	Devarakonda	18.30	12.30	18.00	E/L	2 Nos Broken Poles	-
19		Singarajupally	Thowkalapur	11KV	Devarakonda	18.30	11.00	16.30	E/L	Conductor Sanpped	-
20		Singarajupally	Singarajupally	11KV	Devarakonda	18.30	09.00	14.30	E/L	Jumper Cutt	-
21		Singarajupally	Bramanapally	11KV	Devarakonda	18.30	09.00	14.30	E/L	Jumper Cutt	-
22		Yarraram	Yarraram	11KV	Devarakonda	18.46	08.40	14.04	E/L	Pole Broken	-
23		Theldhevarapally	Ghanapuram	11KV	Devarakonda	15.20	16.00	22.40	E/L	Poles Broken	-
24		Theldhevarapally	Teldhevarapally	11KV	Devarakonda	15.20	16.00	22.40	E/L	Poles Broken	-
25		Theldhevarapally	Bollaram	11KV	Devarakonda	15.20	16.00	22.40	E/L	Poles Broken	-
26		IDA	IDA	11KV	Bhongir	23.20	07.00	07.40	E/L	Vennala College near Insulator failed	-
27		Anantharam	Hanmapur	11KV	Bhongir	01.00	06.30	05.30	E/L	Baswapuram(v) near 11kv Insulator failed	-
28		Bollepally	Bolle pally	11KV	Bhongir	22.00	06.40	07.40	E/L	Insulator failed Bolle pally (v) mathwari gudem near & tree branches fallen the line	-
29		Y Guta	guta	11KV	Bhongir	10.00	12.00	02.00	E/L	Guta town Police station near 2 nos Disc faild	-
30		Bollepally	Jampally	11KV	Bhongir	22.00	06.40	07.40	E/L	Sirilony kunta (v) Disc failed & Chinnolla well 2 Insulator failed	-
31		D.Nagaram	D.Nagaram	11KV	Choutuppal	01.00	17.00	16.00	E/L	Candactaer snpped at Nagaram(v)	-

1	RR N	Jagathgiringutta	Jagathgiringutta	11KV	Medchal	01.40	03.05	01.25	BD	11KV AB Cable end kit Failed at Anjaiah Nagar	-
2		Devarayamjal	Kottapet	11KV	Medchal	08.40	10.05	01.25	BD	Bird fallen on the 11KV Line at Radhika Garden, Yamjal	-
1	HYD S	Malakpet B-Block	Anand Biscuit Factory	11KV	Asmangadh	00.16	01.25	01.09	OL	No Visible Fault	-
2	HYD N	Marredpally	Mahendra Hills	11KV	Sec-Bad	05.40	07.30	01.50	EL,OL	Disc Insulator failed at Survey Satya Narayana House back side	-