

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550		4		4		4			
7	RR(E)	168	403		3		3		3			
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	9	0	9	0	9	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2	1	2	1	2	1			
2	NLG	144	988		8		8		8			
3	MDK	107	933	3	1	3	1	3	1			
4	SDPT			1	6	1	6	1	6			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	6	16	6	16	6	16	0	0	
	Grand Total	1082	6468	6	25	6	25	6	25	0	0	

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Rajapur	Mallepally	11KV	Mahabubnagar	10.00	13.00	03.00		11kv Jumper cut near Hebrahimpallys	-
1	NLG	Nelamarry	Nelamarry	11KV	Huzurnagar	16.00	19.00	03.00	EL	Due to 11Kv Disk Failure	-
2		Ananthagiri	Shantinagar	11KV	Huzurnagar	15.46	19.00	03.14	EL/OL	Due to 11Kv jumper Cutted	-
3		Ananthagiri	Ameenabad	11KV	Huzurnagar	16.25	19.25	03.00	EL/OL	Due to 11Kv insulator Failure	-
4		Kattangur	Bollepally	11KV	Nalgonda	09.50	12.20	02.30	E/L	11 KV Jumper Cut	-
5		Palem	Bopparam	11KV	Nalgonda	03.20	08.15	04.55	E/L	11 KV Jumper Cut at Bopparam Village	-
6		Indugula	Malprajugudem	11KV	Nalgonda	06.00	09.00	03.00	E/L	HT/LT Line Melt	-
7		Eduloor	Munukuntla	11KV	Nalgonda	05.30	09.40	04.10	E/L	11 KV Line Insulator Failed	-
8		Cherkupally	Thungathyrthy	11KV	Nalgonda	03.25	09.10	05.45	E/L	11 KV Jumper Cut	-
1	MDK	SOL	Markwell	11KV	Sangareddy	17.45	19.00	01.15		B/d due to Jumper cut	-
1	SDPT	Chowdaram	Yellamajal	11KV	SDPT	19.08	00.00	04.52		Still Now	-
2		Gurralongondi	Malyal	11KV		03.15	10.38	07.23		11KV Wire cutting	-
3		Gurralongondi	Malyal	11KV		16.00	19.38	03.38		Pole damage fall on tree	-
4		Machapur	Machapur	11KV		10.00	15.00	05.00		11KV Wire cutting near sub-station	-
5		Kondamarajupally	Gatlamalyal	11KV		09.00	10.30	01.30		Disk Fail	-
6		Komaticheru	Ensanpally	11KV		10.00	11.35	01.35		11KV wire cutting	-
1	RR S	Nanakramguda	Church	11KV	Gachibowli	00.42	01.44	01.02		100 KVA T/F HT Fuse Insulator Failed and Touched to channel at SS Basthi.	-
1	RR N	Gagillapur	Chaithanya Colony	11KV	Jeedimetla	09.15	11.30	02.15	EL	11kv line AB Cable Failure at Green Hiuse at Gaillapur	-
2		ICICI	Unique-I	11KV	Medchal	11.35	12.50	01.15	BD	11KV Pin Insulator failed at Biopill Opposite	-
3		Keshavaram	Adrappally	11KV	Medchal	19.20	20.30	01.10	BD	11KV Pin Insulator Failed at near by SS	-
4		Ravalkole	Cheruvukatta	11KV	Medchal	19.25	20.35	01.10	BD	11KV Pin Insulator Failed at Madhavreddy House,Ravalkole	-
1	RR E	Moula ali	Jawhar Nagar	11KV	Sainikpuri	19.30	20.30	01.00		Cover fallen on 11Kv line near Apartment at Jawhar Nagar (FOC Gangadhar)	-
2		IDA Uppal	Devender Nagar	11KV	Habsiguda	19.45	20.33	00.48		Line patrolling but no visible fault and 11KV devender Nagar feeder breaker Master trip fault and Back feeding supply taken from 11KV Srikrishna Feeder	-
3		Nagaram	PS Rao Nagar	11KV	Keesara	17.50	18.42	00.52		HT line touched to Kasaram at Anjanadri Colony	-
1	HYD S	Petlaburz	Chowk	11KV	Charminar	18.00	19.10	01.10	EL,OL	Big tree fallen on lines at Chellapura X Road (7No. DTR's kept off)	-

TSSPDCL - LMRC / Corporate office

Date: 10.06.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Alampur	Shanthinagar 1	33KV	Gadwal	16.40	17.38	00.58	EL	Tree Follen on the Line at Julakal Stage	Shanthinagar 1	-
2		Nagarkurnool	Peddakothapally	33KV	Nagarkurnool	18.20	21.40	03.20	EL	Insulation failed and replaced near Wanapatla	Peddakothapally	-
1	MDK	Pashamailarm	Nandigama	33KV	Sangareddy	18.10	19.45	01.35		B/D due to Insulator failure near EPIP SS	Nandigama	-
2		Pashamailarm	EPIP	33KV	Sangareddy	18.35	20.45	02.10		B/D due to Insulator failure near EPIP -III SS	EPIP	-
3		Narayankhed	Poosalpad	33KV	Jogipet	18.05	22.40	04.35		B/D due to Jumper cut	Poosalpad	-
1	SDPT	Gajwel	Mulugu	33KV	SDPT	19.40	20.10	00.30		Tree fall on the line	Mulugu	-