

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044									
	Total	606	3055	0	5	0	5	0	5	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2		2		2				
2	NLG	144	988	1	6	1	6	1	6			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	6	3	6	3	6	0	0	
	Grand Total	1082	6468	3	11	3	11	3	11	0	0	

TSSPDCL - LMRC / Corporate office

Date: 26.06.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Balanagar	Suryajyothi	33KV	Jadcherla	15.15	17.15	02.00	EL	Breaker Spring Charge Problem Rectified	Balanagar	No
2		Marikal	Kondapur	33KV	Narayanapet	02.35	07.25	04.50	EL	2no insulators and LA Failed at Gotur SS due to Heavy Gail & Rain	Marikal	No
1	NLG	Narketpally	Akaram	33KV	Nalgonda	14.00	19.15	05.15		33KV Line Insulator Failure	Narketpally	No

TSSPDCL - LMRC / Corporate office

Date: 26.06.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	S.V Collage	Kasarabada Agl	11KV	Suryapet	13.20	16.15	02.55	EL	Insulator failed	-
2		Mukundapuram	Somaram	11KV	Huzurnagar	07.05	09.40	02.35	EL	Due to 11Kv Disk failed	-
3		Mukundapuram	Kalluru	11KV	Huzurnagar	14.15	17.30	03.15	EL	Due to 11Kv Disk failed	-
4		Marriguda	Y.G.pally	11KV	Devarakonda	15.05	17.15	02.10	EL	Wind & Gall & Tree Follen	-
5		Indugula	Malapararajugudem	11KV	Nalgonda	16.50	19.00	02.10	EL	11KV Line Jumper Cut	-
6		Indugula	Indugula	11KV	Nalgonda	17.00	19.00	02.00	EL	11KV Line Jumper Cut	-
1	RR S	Papireddy Colony	Papireddy Colony	11KV	Gachibowli	12.50	13.50	01.00		Saree Fallen on the 11KV Line Near Cheruvu T/F.	-
1	RR N	Bachupally	Sai Nagar	11KV	Kukatpally	01.10	02.30	01.20		11kv Pin Insulater Failure at VNR Collage { line AB Open}	-
2		Dulapally	Dulapally Village	11KV	Medchal	14.05	15.00	00.55		100KVA T/F Brass Patti Cut at Gram Panchayat, Dulapally Village	-
3		Devarayamjal	Kottapet	11KV	Medchal	10.50	12.10	01.20		HT/LT Line Phase to Phase at Thurkonikunta, Devarayamjal	-
1	RR E	P T colony	Chengicherla	11KV	Keesara	15.05	15.55	00.50		Insulator fail at CPRI opposite	-