

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		7		7		7			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044									
	Total	606	3055	0	9	0	9	0	9	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	3	1	3	1	3			
2	NLG	144	988	1	14	1	14	1	14			
3	MDK	107	933		6		6		6			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	23	2	23	2	23	0	0	
	Grand Total	1082	6468	2	32	2	32	2	32	0	0	

TSSPDCL - LMRC / Corporate office

Date: 28.06.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Makthal	Narayanpet	33KV	Narayanpet	18.05	19.55	01.50	E/L	Tree Branches touched to the Line	Narayanpet	Jumpers opened at Perapally SS at 18:35Hrs
1	NLG	Ramapuram	Mellacheruvu	33KV	Huzurnagar	02.00	04.00	02.00	EL	33Kv Insulator failure	Mellacheruvu	-

TSSPDCL - LMRC / Corporate office

Date: 28.06.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Ghanapur	Manajipeta	11KV	Wanaparthy	19.00	09.00	14.00		11kv jumper opened at Gaddala T/F at Manajipeta Agl	-
2		Shapur	Shapur	11KV	Wanaparthy	19.00	11.15	16.15		11kv Disc & Insulator Failed at Shapur Agl	-
3		Balijapally	Balijapally	11KV	Wanaparthy	19.40	07.50	12.10		11kv Jumper cut & Touched to stay wire near Rice mill at Balijapally(V)	-
1	NLG	Annaram	Sangem	11KV	Suryapet	02.00	07.00	05.00	E/L	11Kv Conductor snapped	-
2		Thatipamula	Thatipamula	11KV	Suryapet	01.35	06.30	04.55	E/L	11Kv Insulator failed	-
3		Athmakur(S)	T.Penpahad	11KV	Suryapet	08.10	10.30	02.20	E/L	11Kv Conductor snapped	-
4		Cheedella	Mukundapuram	11KV	Suryapet	09.30	13.00	03.30	E/L	11Kv Disk Flashover	-
5		Palakaveedu	Sajjapuram	11KV	Huzurnagar	00.00	03.40	03.40	EL	11Kv Line cut	-
6		Mukundapuram	Dacharam	11KV	Huzurnagar	06.30	10.00	03.30	OL	11Kv line Snapped	-
7		Sirikonda	Lal Thanda	11KV	Huzurnagar	08.00	11.00	03.00	EL	11Kv Insulator failure	-
8		Paladugu	Dathappagudem	11KV	Bhongir	06.00	09.55	03.55	EL	SS7 (2)insultor faield	-
9		Rajapet	pamukunta	11KV	Bhongir	06.00	08.40	02.40	EL	11 kv insultar faild	-
10		Arlagaddagudem	N.R.Gudem	11KV	Nalgonda	09.00	11.00	02.10	E/L	Tree fallen on 11KV line	-
11		Narkatpally	Mandra	11KV	Nalgonda	09.00	11.40	02.40	E/L	11KV line cut at SS-3	-
12		Indugula	Mallapurajugudem	11KV	Nalgonda	07.35	12.00	04.25	O/L	11KV line cut at SS-4	-
13		Baironibanda	Thakkellapahad	11KV	Nalgonda	06.25	08.25	02.00	E/L	11KV Jumper cut	-
14		Koppole(K)	Bheemaram	11KV	Nalgonda	01.25	06.00	04.35	E/L	11KV Jumper cut & Insulators failed	-
1	MDK	Gummadidala	Agrobell	11KV	Patancheru	10.10	10.50	00.40		B/D Due to Insulator failure	-
2		Isnapur	Patodia	11KV	Sangareddy	03.30	04.25	00.55		B/D Due to AB Switch Failure	-
3		Isnapur	Kollur	11KV	Sangareddy	10.50	12.10	01.20		B/D Due to Conductor Snapped	-
4		Ismailkanpet	Ismailkanpet	11KV	Sangareddy	10.17	12.35	02.18		B/D Due to Jumper Cut	-
5		Nagapur	Thimmaipally	11KV	Medak	07.30	10.30	03.00		B/D Due to AB Switch failure	-
6		Gandharpally	Jaipuram	11KV	Medak	08.30	09.40	01.10		B/D Due to Conductor Snapped	-
1	RR N	Madinaguda	BK Enclave	11KV	Kukatpally	18.47	20.00	01.13	EL/OL	11kv Jumper Cut Near Vishwanath Garden Miyapur	-
2		Subash Nagar	Ramaraj Nagar	11KV	Medchal	00.30	01.42	01.12	BD	11KV Pole damaged by Lorry at Suchitra	-
3		Ravalkole	Ravalkole	11KV	Medchal	04.20	07.35	03.15	BD	11KV Pin Insulator failed at Ravalkole Village	-
4		Kistapur	Kistapur	11KV	Medchal	19.25	20.35	01.10	BD	11KV Pin Insulator failed at Kistapur Village	-
5		Medicity	Rajabollaram	11KV	Medchal	19.30	22.40	03.10	BD	11KV Pin Insulator failed at Ganapur Village	-
6		Medchal	Checkpost	11KV	Medchal	19.25	20.45	01.20	BD	11KV Line Cut and replaced at REVL Company	-
7		Bandamadaram	Srirangavaram	11KV	Medchal	21.15	23.40	02.25	BD	11KV 2 No Pole damaged at Bandamadarm Village	-
1	RR E	MAllapur2	Narshima nagar	11KV	Habsiguda	02.40	04.00	01.20		11kv Polimer Disk fail at GDK companay	-
2		RGK	Kowkooor	11KV	Sainikpuri	02.50	04.00	01.10		Tree fallen on 11Kv line at Near Bondhagadda Kowkooor (AE/OP)	-