

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		2		2		2			
6	RR(E)	38	360									
7	Hyd	186	1014		2		2		2			
	Total	504	2929	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	2		2		2				
2	NLG	150	948		4		4		4			
3	MDK	87	828									
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	2	4	2	4	2	4	0	0	
	Grand Total	908	6149	2	8	2	8	2	8	0	0	

TSSPDCL - LMRC / Corporate office

Date: 15.03.18

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Keethavarigudem	Sarvaram	11KV	Huzurnagar	17:05	20:05	3:00	E/L	11KV Line snapped at Seetharam puram (V)	No
2		Raghunadapalem	Nakkagudem	11KV	Huzurnagar	07.15	10.15	03.00	E/L	11KV Line snapped at Nakkagudem (V)	No
3		Rajapet	Renkunta	11KV	Bhongir	04.00	07.30	03.30	E/L	11KV Insulator failed at Renikunta	No
4		Eduloor	Naregudem	11KV	Nalgonda	13.40	14.45	01.05	E/L	11KV Jumper cut	No
1	RR N	Kolthur	Mallannakatta	11KV	Medchal	18:30	20:00	1:30	BD	11KV Pin Insulator failed at Sudhakar Reddy grape garden, Potharam Road	No
2		Jeedimetla SS-III	Back Lit Hylam	11KV	Jeedimetla	00.25	01.05	00.40	EL	11KV UG Cable end kit failed at Phase-V	No
1	HYD S	Falaknuma	Ravindra Naik Nagar	11KV	Charminar	03.23	04.34	01.11	EL	Cable fault near Petrol Pump	Arranged B/F on 11KV G.M.Chowni feeder
2		Miralam	Hasan Nagar	11KV	Charminar	22:50	0:30	1:40	EL,OL	Lorry dashed to Pole at Vathan Motors, Hasan Nagar	Arranged B/F on 11KV Madina Masjid & 11KV Zoo Park fdrs

TSSPDCL - LMRC / Corporate office

Date: 15.03.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Balnagar	Kollur	33KV	Jadcherla	17.55	19.05	01.10	OL	33KV Jumper cut and replaced at Gunded(V)	Kollur	No
2		Nagarkurnool	Tadoor	33KV	Nagarkurnool	09.30	10.57	01.27	EL	Tree fallen on the line at Tadoor SS	Tadoor	No