

**Status Report on Breakdowns (Urban / Rural)****Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	RR(S)	53	234									
5	RR(N)	54	550		1		1		1			
6	RR(E)	168	403		1		1		1			
7	Hyd	194	1044	1		1		1				
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>1</b>	<b>2</b>	<b>1</b>	<b>2</b>	<b>1</b>	<b>2</b>	<b>0</b>	<b>0</b>	

**Rural**

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		2		2		2			
2	NLG	144	988		4		4		4			
3	MDK	107	933									
4	RR(S)	58	396									
5	RR(N)	38	114									
6	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>1</b>	<b>8</b>	<b>1</b>	<b>8</b>	<b>1</b>	<b>8</b>	<b>0</b>	<b>0</b>	

## TSSPDCL - LMRC / Corporate office

Date: 18.03.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Kollur	Kollur	11kv	Jadcherla	10.15	14.00	03.45		11kv wire cut near Kollur	-
2		Konded	Chinna Adirala	11kv	Jadcherla	09.00	12.00	03.00		11kv Jumper cut near Nelagutta thanda	-
1	NLG	Penpahad	Anajipuram	11kv	Suryapet	04.00	06.30	02.30	EL	Squirrel fallen on the line	-
2		Palakaveedu	Palakeedu	11kv	Huzurnagar	06.25	09.10	02.45	EL	Due to 11Kv snapped near Palakeedu Village	-
3		Gaddipaly	Ponugodu	11kv	Huzurnagar	04.00	07.00	03.00	EL	Due to 11Kv jumper cutted near Ponugodu Village	-
4		Pamanagundla	Yerrasani Gudem	11kv	Nalgonda	08.30	15.20	06.50	EL	11KV Line Insulator Failure	-
1	RR N	Ravalkole	Ganapati	11kv	Medchal	03.00	05.00	02.00	BD	11KV Pin Insulator failed at Rajabollaram Village	-
1	RR E	Pravathapur	Pravathapur	11kv	Keesara	07.20	08.50	01.30		cover touch 11KV line at laxmi nagar	-

TSSPDCL - LMRC / Corporate office

Date: 18.03.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	HYD C	132KV Erragadda	Erramanzil	33kv	Saifabad	00.45	01.30	00.45	OL-Yph	Tripped on OL	Erramanzil	Loads transferred onto 132KV Patigadda - Z.P.Office