

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	RR(S)	53	234									
5	RR(N)	54	550		1		1		1			
6	RR(E)	168	403									
7	Hyd	194	1044	1	4	1	4	1	4			
	Total	606	3055	1	5	1	5	1	5	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1		1		1				
2	NLG	144	988		5		5		5			
3	MDK	107	933									
4	RR(S)	58	396									
5	RR(N)	38	114									
6	RR(E)	22	133									
	Total	476	3413	1	5	1	5	1	5	0	0	
	Grand Total	1082	6468	2	10	2	10	2	10	0	0	

TSSPDCL - LMRC / Corporate office

Date: 29.03.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Tekumatla	Yendlapally	11KV	Suryapet	08.05	09.10	01.05	EL	Bird Fallen on the line	-
2		Mukundapuram	Somaram	11KV	Huzurnagar	14.20	15.20	01.00	EL	11 KV Cable wire failed at Telaga Ramaiah gudem village	-
3		Kalmalcheruvu	Ganganagar	11KV	Huzurnagar	17.00	18.00	01.00	EL	11 KV Line snapped at Ganganagar village	-
4		Gaddipally	Gaddipally Town	11KV	Huzurnagar	15.30	18.05	02.25	EL	HT/LT Touched At Gaddipally Town	-
5		K.Koppole	K.Koppole	11KV	Nalgonda	01.00	07.30	06.30	EL	11KV Line Jumper Cut Tree Cutting	-
1	RR N	Town Medchal	Balaji Nagar	11KV	Medchal	09.00	10.30	01.30	BD	11KV Pin Insulator failed at KLR Venture	-
1	HYD N	Nehru Nagar	J.B.S	11KV	Sec-Bad	00.32	01.48	01.16	EL,OL-Bph	Road crossing Cable failed at J.B.S. (3No. DTR's Kept off)	-
2		Road No.2	Lumbini Mall	11KV	Banjarahills	04.38	06.20	01.42	EL,OL-Rph	Cable End Kit failed at Sagar Society	-
3		James Street	C.T.C	11KV	Sec-Bad	06.25	07.40	01.15	EL	O/G Cable failed at Opp: Paradise Hotel	Arranged B/F on 11KV S.P.Road fdr
4		Road No.2	Lumbini Mall	11KV	Banjarahills	09.50	11.00	01.10	EL,OL-Yph	Cable End Kit failed at S.B.I, Road No.2	-

TSSPDCL - LMRC / Corporate office

Date: 29.03.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Polkonda	33KV	Bhoothpur	10.22	11.35	01.13	E/L&O/L	Y Phase LA Blast in Sub Station	Mahabubnagar	-
1	HYD N	132KV Balkampet - Patigadda	Kundanbagh	33KV	Allwyn	22.38	22.41	00.03	EL,OL	Cable damaged at Life Style backside, Begumpet	132KV Balkampet - Patigadda	Loads transferred onto 132KV Erragadda SS via 33KV Kundanbagh feeder