

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	6	0	6	0	6	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		1		1		1			
2	NLG	144	988		1		1		1			
3	MDK	107	933		3		3		3			
4	SDPT			1	1	1	1	1	1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	6	1	6	1	6	0	0	
	Grand Total	1082	6468	1	12	1	12	1	12	0	0	

TSSPDCL - LMRC / Corporate office

Date: 12.10.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Kodgal	Goplapur	11kv	Jadcherla	07.00	11.00	04.00		11KV Wire cut near Goplapur	-
1	NLG	Chamapur	Chamapur	11kv	Bhongir	10.30	12.00	01.30	EL	11kv Pin insulator Fail near Chamapur Villge near	-
1	MDK	Talelma	Ashkhanpally	11kv	Jogipet	00.00	03.50	03.50		B/D due to Conductor Snapped near Tad-Manoor(V)	-
2		Ryalamadugu	Venkanappally	11kv	Jogipet	00.00	09.00	03.00		B/D due to Jumper Cut near Venkanapally(V)	-
3		Raparathi	Meerkhanpet	11kv	Jogipet	00.00	00.00	02.00		B/D due to Conductor Snapped near Meerkhanpet(V)	-
1	SDPT	POTHARAM	NAGARAM	11kv	Husnabad	13.45	16.30	02.45		BD Due to DTR failure	-
1	RR S	M.D.Pally	IDA M.D.Pally	11kv	Rajendranagar	08.05	09.10	01.05		CPP brass patti replaced & tree cutting	-
1	RR N	UMCC	Mahadevpuam	11kv	Medchal	15.35	16.20	00.45	BD	11KV UG Cable failed at Ramki Construction	-
2		Town Medchal	Country club	11kv	Medchal	11.10	12.50	01.40	BD	11KV UG Cable damaged at Railway Gate	-
1	RR E	CRPF	CRPF Non Residential	11kv	Keesara	09.00	09.40	00.40		Squirrel fallen on HT line at CRPF Campus	-
2		CRPF	CRPF Residential	11kv	Keesara	17.40	18.40	01.00		CTPT Failed at SS yard	-
1	HYD S	Falaknuma	Vattepally	11kv	III	09.20	10.25	01.05	OL-R&Bph	Conductor snapped at Indian Public School	

TSSPDCL - LMRC / Corporate office

Date: 12.10.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	SDPT	Gajwel	Jagadevpur	33kv	Siddipet	13.25	17.25	04.00		Conductor snapped at Pragnapur Cheruvu	Jagadevpur	-