

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044		4		4		4			
	Total	606	3055	0	9	0	9	0	9	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	3		3		3				
2	NLG	144	988		8		8		8			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	8	3	8	3	8	0	0	
	Grand Total	1082	6468	3	17	3	17	3	17	0	0	

TSSPDCL - LMRC / Corporate office

Date: 13.09.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Jadcherla	33KV	Mahabubnagar	14.25	16.45	02.20	EL	Cable failed	Mahabubnagar	Alternate Supply Arranged from 132KV SS Polepally
2		Maddur	Vepur	33KV	Narayanapet	01.50	07.20	05.30	EL	Bus Isulator Problem in 132KV SS Maddur	Maddur	Alternate Supply Arranged from 33KV Kothapally SS at 7:20Hrs.
3		Ghanapur	Lattupally	33KV	Nagarkurnool	16.26	18.08	01.42	EL	Tree Fallen on the Line Near Chegunta Village and Isulator Open Gorinta SS	Ghanapur	No

TSSPDCL - LMRC / Corporate office

Date: 13.09.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Penpahad	Town Feeder	11KV	Suryapet	06.30	07.30	01.00	E/L	Tree branch fallen on the line	-
2		Athmakur(S)	T.Penpahad	11KV	Suryapet	03.30	06.00	02.30	E/L	Insulator failed	-
3		Palakeedu	Nagireddy gudem	11KV	Huzurnagar	17.05	19.00	01.55	EI	11 kv Jumper cut	-
4		Ponugodu	Velidanda	11KV	Huzurnagar	18.20	21.00	02.40	EI	11 kv line snapped	-
5		Arlagaddagudem	N.R.Gudem	11KV	Nalgonda	13.35	15.00	01.25	E/L	11 KV Line Jumper Cut	-
6		Mamidala	Godavarigudem	11KV	Nalgonda	06.40	10.30	03.50	E/L	11 KV Line Insulator Failed	-
7		Pullemla	Kondapuram	11KV	Nalgonda	23.30	05.35	06.05	E/L	11 KV Jumper Cut at Kondapuram (V)	-
8		Chamapur	Chamapur	11KV	Bhongir	09.40	11.00	01.20	EL	11kv Insulator Fialed in Champur Vilage near	-
1	RR S	Upparpally	Janachaithanya	11KV	RJNR	14.25	15.34	01.09	B/D	Bird Fallen on 11kv Line at Cricket ground Cut point	-
1	RR N	Laxmapur	Laxmapur	11KV	Medchal	00.10	03.05	02.55		3Nos 11KV Pin Insulators Failed at Cheruvukatta,Laxmapur	-
2		Aliabad	LGM Pet	11KV	Medchal	21.30	22.15	00.45		11KV Disc failed at CVR College, LGM Pet	-
3		Kistapur	IDA Hanuman	11KV	Medchal	20.45	21.40	00.55		Tree fallen on the 11KV Line Suma Company	-
1	RR E	Teckpark	Hariyana steel	11KV	Habsiguda	17.28	18.14	00.46		Bird fallen 11kv line at MS paint	-
1	HYD S	Ch' Baradari	Doodh Bowli	11KV	Charminar	00.45	01.50	01.05	EL,OL	Jumper cut at Bondalguda	-
2		Salarjung	Sadath Nagar	11KV	Asmangadh	07.00	08.03	01.03	EL	Cable fault	Arranged B/F on 11KV Murtuza Ngr fdr
3		Devi Bagh	Bondalguda	11KV	Charminar	14.40	16.20	01.40	EL	Pin Insulator flash over at Kamal Dall Mill	-
4	HYD C	I.T.I Mallepally	Anjuman	11KV	Mehdipatanam	12.50	14.27	01.37	EL,OL	Faulty loads of 11KV Zebabagh feeder	-