

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044		3		3		3			
	Total	606	3055	0	6	0	6	0	6	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	5		5		5				
2	NLG	144	988		10		10		10			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	5	10	5	10	5	10	0	0	
	Grand Total	1082	6468	5	16	5	16	5	16	0	0	

TSSPDCL - LMRC / Corporate office

Date: 19.09.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBN	Balanagar	Navadurga	33KV	Jadcherla	15.27	17.20	01.53	E/L	33KV Conductor Snapped Near Ayyappa Temple Balanagar	Navadurga	No
2		Balanagar	B T T	33KV	Jadcherla	15.27	17.20	01.53	E/L	33KV Conductor Snapped Near Ayyappa Temple Balanagar	B T T	No
3		Maddur	Veepur	33KV	Narayanapet	13.40	15.45	02.05	E/L&O/L	33KV Jumper Replacement near Erragunta Thanda	Veepur	No
4		Thirmalaipally	Veltoor	33KV	Wanaparthi	18:57	19:30	0:33	E/L	Tripped on EL, Due to Rain	Veltoor	No
5		Shadnagar	Stem Core	33KV	Shadnagar	12.30	21.25	08.55		Pin Insulator Replacement at Mogiligidda & Phase to Phase	Stem Core	No

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Edulur	Kurumarthi	11KV	Nalgonda	9:30	11:20	1:50	EL	11 KV Insulator failed	No
2		Edulur	Gbgudem	11KV	Nalgonda	15.00	16.30	01.30	EL	Due to heavy gail and wind	No
3		Chandhampet	Gajilapur	11KV	Devarakonda	17.00	18.25	01.25	EL	Jumper Cut	No
4		Devarakonda	K.B.Pally	11KV	Devarakonda	15.25	17.25	02.00	EL	2 Nos Pole Broken	No
5		Mudhigonda	Gottimukula	11KV	Devarakonda	09.35	13.02	03.27	EL	Earth Fault	No
6		Ravulapally	Ravulapally	11KV	Suryapet	13.40	16.20	02.40	EL	Jumper cut	No
7		Dirsincherla	Dirsincherla	11KV	Huzurnagar	06.30	09.35	03.05	EL	Due to 11Kv line cut	No
8		Palakaveedu	Palakeedu	11KV	Huzurnagar	06.30	09.30	03.00	EL	Due to 11kv Disc failure	No
9		Nadigudem	Ratnavaram	11KV	Huzurnagar	02.30	05.00	02.30	EL	Due to 11Kv Jumper cut	No
10		Alair	lkkurthy	11KV	Bhongir	6:00	8:30	2:30	EL	11KV PIN insulator failed	No
1	RR N	GP Pally	GP Pally	11KV	Medchal	9:20	10:10	0:50		Tree fallen on the 11KV Line at Ayodhya Chowrasta	No
1	RR E	Cherlapally-IV	BN Reddy Nagar	11KV	Sainikpuri	2:10	3:20	1:10		11Kv Disc failed at BN Reddy Nagar	No
2		Vinayak Nagar	Old Safilguda	11KV	Sainikpuri	16.05	16.55	00.50		CC Camera pole touching to 11KV line at Old Safilguda near Darga	No
1	HYD N	Yousufguda	Gayatri Hills	11KV	Jublee Hills	17.58	19.15	01.17	EL,OL-Rph	AB Cable fault at Plt.No.96, Gayatri Hills	No
1	HYD S	Petlaburz	Shah Gunj	11KV	Charminar	01.15	02.30	01.15	EL,OL	Jumper cut at Hanuman Temple	No
2		Falaknuma	Vattepally	11KV	Charminar	2:01	3:24	1:23	EL,OL	Cable fault near SS	Arranged B/F on 11KV G.S. Darga fdr