

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		2		2		2			
6	RR(N)	54	550	1	3	1	3	1	3			
7	RR(E)	168	403		3		3		3			
8	Hyd	194	1044		3		3		3			
	Total	606	3055	1	11	1	11	1	11	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	4	1	2	1	2	1	2		2 Nos. 33KV Still
2	NLG	144	988	1	4	1	4	1	4			
3	MDK	107	933		4		4		4			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	5	9	3	9	3	9	2	0	
	Grand Total	1082	6468	6	20	4	20	4	20	2	0	

TSSPDCL - LMRC / Corporate office

Date: 26.09.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Makthal	Krishna	33KV	Mahabubnagar	18.15	00.00	05.45	O/L	Not Rectified	Krishna	No
2		Gadwal	Maldakal	33KV	Gadwal	22.20	00.00	01.40	E/L	Not Rectified	Maldakal	No
3		Nagarkurnool	Bijinapally	33KV	Nagarkurnool	13.30	14.30	01.00		Insualtor Failed	Bijinapally	Alternate Supply Arranged to 33KV Lattupally Feeder at 14:30Hrs
4		Singotam	Kollapur	33KV	Nagarkurnool	19:20	22:10	2:50	O/L	Kollapur supply restored to town and all other Substations are Dark	Kollapur	Kollpaur town Feeder in Alternate Supply Arranged from 33/11KV Chinthalapally Feeder at 22:10Hrs
1	NLG	Suryapeta	Nimmikal	33KV	Suryapeta	16:30	18:45	2:10	E/L	Insulator Flashover	Nimmikal	No
1	RR N	132KV Medchal	Kompally	33KV	Medchal	15:02	18:45	3:43		Tree fallen on the 33KV Line at Kandlakoya Chowrasta	Kompally	No

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Boothpur	Amistapur town	11KV	Jadcherla	06.20	08.00	01.40		11KV Disc failed near MRO office at Boothpur	No
1	NLG	Mushampally	Mushampally	11KV	Nalgonda	14:55	16:06	1:11	E/L	11KV Line jumper cut	No
2		Thurkapally	Ajalapuram	11KV	Nalgonda	12.00	14.15	02.15	E/L	Insulator failure	No
3		Cheedella	Cheedella	11KV	Suryapeta	17.00	18.25	01.25	E/L	Conductor snapped	No
4		Gumpula thirumalagiri	Thirumalagiri	11KV	Suryapeta	17.20	18.40	01.20	E/L	Insulator failure	No
1	MDK	Pati	My Home	11KV	Sangareddy	9:50	10:45	0:55		Jumper cut	No
2		Medak	Kuchanpally	11KV	Medak	09.40	15.10	05.30		Insulator failed.	No
3		Ch Ghanpur	Ch Ghanpur	11KV	Medak	11.50	13.10	01.20		Disc Failed	No
4		Rangampet	Rangampet	11KV	Medak	09.10	10.10	01.00		Jumper cut	No
1	RR S	Gachibowli	Aparna	11KV	Gachibowli	15:50	17:00	1:10		11kv Insulator failed at Nallagandala, Huda watwr tank	No
2		Gachibowli	Gopanpally	11KV	Gachibowli	15.55	17.10	01.15		11kv Disc failed at Magna apartments	No
1	RR N	Kandlakoya	Kandlakoya	11KV	Medchal	15:15	17:15	2:00		11KV Disc failed at Vitalreddy Godown	No
2		Ravalkole	IDA Ganapathi	11KV	Medchal	15.31	16.41	01.10		11KV Pin Insulator failed at Akbarpet	No
3		Aliabad	Jaganguda	11KV	Medchal	15.35	17.00	01.25		11KV Disc failed at LGM Pet Bus Stop	No
1	RR E	Yapral	Yapral	11KV	Sainikpuri	13:05	14:45	1:40		11Kv HG fuse Insulator failed at Sai Krupa Colony	No
2		Anand Bagh	Bal Ram nagar	11KV	Sainikpuri	04.25	05.05	00.40		Lizard fallen on 100Kva T/F HG fuse set near ADR Hospital at Anand Bagh	No
3		Keesara	Bogaram	11KV	Keesara	16.10	16.40	00.30		11KV Insulator failed at Keesara Gutta	No
1	HYD C	Batkammakunta	Saibaba Temple	11KV	Azamabad	10.43	13.10	02.27	EL	Pin Insulator flash over at Hanumantha Rao House	No
2		Chilkaiguda	Golconda X Road	11KV	Azamabad	11.10	12.40	01.30	EL,OL-Rph	End Kit fault at J.K.Appts	No
3		Golnaka	Shivalayam	11KV	Azamabad	10.48	12.57	02.09	OL-Rph	Cable End Kit failed	Arranged B/F on 11KV Sanjeevaiah puram fdr