

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		5		5		5			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044	1	2	1	2	1	2			
	Total	606	3055	1	9	1	9	1	9	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2	2	2	2	2	2			
2	NLG	144	988		19		19		19			
3	MDK	107	933	3	3	3	3	3	3			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	5	24	5	24	5	24	0	0	
	Grand Total	1082	6468	6	33	6	33	6	33	0	0	

TSSPDCL - LMRC / Corporate office

Date: 27.09.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Makthal	Narva	33KV	Mahabubnagar	19.20	22.50	03.30	O/L	for Insulator Replacement at Kolupur		-
2		Singotam	Narsaipally	33KV	Nagarkurnool	07.40	10.20	02.40	O/L	Tree Follen on the 33KV Line		-
1	MDK	Gummadidala	GPSS-2	33KV	Patancheru	19.15	20.20	01.05		B/D Due to Jumper Cut		-
2		Pashamailaram	EPIP P. Mailaram	33KV	Sangareddy	10.30	11.30	01.00		B/D Due to Conductor Snapped at 132KV SS		-
3		Pashamailaram	BOC	33KV	Sangareddy	08.30	11.10	02.40		B/D Due to Jumper Cut and Conductor Snapped		-
1	HYD C	132KV Asif Nagar	Mothi Mahal	33KV	Asif Ngr	00.10	16.18	16.08	EL	Cable Joint failed		Cable Joint failed at M.D.Lines (All 11KV fdrs B/F arranged on 26/07/2018 at 23:10 Hrs)

TSSPDCL - LMRC / Corporate office

Date: 27.09.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged	
1	MBNR	Jadcherla	Jadcherla	11KV	Jadcherla	08.00	15.00	07.00		11KV Insulator fail near Kistampally	-	
2		Burgupally	Alwanpally	11KV	Jadcherla	11.05	13.20	02.15		Wire cut near Kalwakurthy Road	-	
1	NLG	G.T Giri	Gunjaloor	11KV	Suryapet	03.00	06.15	03.15	E/L	Disc failure	-	
2		Mirchi Yard	Old Market	11KV	Suryapet	11.10	12.40	01.30	E/L	Insulator failed	-	
3		Janpahad	Janpahad	11KV	Huzurnagar	17.10	19.50	02.40	EL	11 kv jumper cut	-	
4		Janpahad	Shunyapahad	11KV	Huzurnagar	18.20	20.00	01.40	EL	11 kv jumper cut	-	
5		Ananthagiri	V R Puram	11KV	Huzurnagar	03.00	06.30	03.30	EL	11 KV LINE SNAPPED	-	
6		Thogarrai	Thogarrai	11KV	Huzurnagar	17.00	19.00	02.00	EL	11 KV LINE SNAPPED	-	
7		Gundrampally	Gundrampally	11KV	Nalgonda	06.50	08.00	01.10	EL	11 KV Line Cut	-	
8		Eduloor	Eduloor	11KV	Nalgonda	07.00	08.30	01.30	EL/OL	11 KV Line Jumper cut	-	
9		Pamangundla	Ismailpally	11KV	Nalgonda	10.00	11.45	01.45	EL	11 KV Line and Jumper Cut	-	
10		Narkatpally	M.Yedavally	11KV	Nalgonda	14.55	16.06	01.11	EL	11 KV Insulator failed	-	
11		Palem	Ogodu	11KV	Nalgonda	12.00	14.15	02.15	EL	11 KV Line Cut	-	
12		NLG	MR.Gudem	Basapuram	11KV	Bhongir	19.00	22.00	03.00	EL	11kv Disc Failde near Buasapuram Villge near	-
13			Yadagirigutta	Malapuram	11KV	Bhongir	01.00	06.00	05.00	EL/OL	11kv Line Snapped near Malapuram Villge	-
14			Peddathanada	Pally Phad	11KV	Bhongir	06.00	09.50	03.50	EL	1phase DTR Insulator Failed near Jatheeramtnada villge	-
15			Solepet	Solepet	11KV	Bhongir	06.00	08.00	02.00	EL	11kv Pin Insulator Failde near Chikatmamidi villge LM Yadagiri 9885847775	-
16			Solepet	pararam	11KV	Bhongir	06.00	08.45	02.45	EL	11kv Pin Insulator Failde near pararam Villge LM Yadagiri	-
17			Solepet	Ramunthanda	11KV	Bhongir	06.00	10.50	04.50	OL	11kv pin Insulator Failde near Ramunthanda Villge ALM 9010329423	-
18			Alair	Chinakandukur	11KV	Bhongir	06.00	12.15	06.15	EL/OL	11kv Insultoer Failde near Chinakandukur villge	-
19			Motakondur	Ind	11KV	Bhongir	04.00	10.00	06.00	EL	11kv pin insulator failed Motakondur Villge near	-
1	MDK	Isnapur	IDEA-I	11KV	Sangareddy	16.50	18.00	01.10		B/D Due to tree branches fallen on the line	-	
2		Kanukunta	Industrial	11KV	Patancheru	16.00	19.20	03.20		B/D Due to Jumper Cut	-	
3		Nandigama	AV Alloys	11KV	Patancheru	07.10	08.40	01.30		B/D Due to Jumper Cut	-	

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	RR N	Dulapally	Dulapally Village	11KV	Medchal	04.01	04.50	00.49	BD	11KV Disc Failed at Kummari Basthi,Dulapally	-
2		Athiwelly	Somaram	11KV	Medchal	18.50	20.50	02.00	BD	Tree Fallen on the 11KV Line at Somaram Village	-
3		Athiwelly	Dabeerpur	11KV	Medchal	18.50	20.50	02.00	BD	Tree Fallen on the 11KV Line at Lingapur Road	-
4		Shameerpet	Thumkunta	11KV	Medchal	15.50	16.30	00.40	BD	Bird fallen on the 11KV Line at New Anurada Construction, Mandaipally Road	-
5		Laxmapur	IDA	11KV	Medchal	21.43	23.10	01.27	BD	11KV Pole damaged by Car at Narayanapur Village	-
1	RR E	CRPF	Chennapur	11KV	Keesara	15.55	17.35	01.40		Line Patrolling but no visible fault	-
2		Balaji Nagar	Mahankali	11KV	Keesara	13.32	18.22	04.50		11KV UG Cable cut at SS Yard	-
1	HYD S	Kandikal Gate	Patel Nagar	11KV	Charminar	23.25	00.30	01.05	EL,OL	CT Oil leakage at SS	Arranged B/F on 11KV Gowlipura fdr
1	HYD C	Asif Nagar	Mehdipatnam OH	11KV	Mehdipatanam	20.35	21.50	01.15	EL,OL-Rph	No Visible Fault	Arranged B/F on 11KV Mehdipatnam Cable fdr