

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	2	1	2	1	2	1			
7	RR(E)	168	403									
8	Hyd	194	1044		2		2		2			
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>2</b>	<b>3</b>	<b>2</b>	<b>3</b>	<b>2</b>	<b>3</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	4		4		4				
2	NLG	144	988	2	37	2	37	2	37			
3	MDK	107	933	1		1		1				
4	SDPT				5		5		5			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>7</b>	<b>42</b>	<b>7</b>	<b>42</b>	<b>7</b>	<b>42</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>9</b>	<b>45</b>	<b>9</b>	<b>45</b>	<b>9</b>	<b>45</b>	<b>0</b>	<b>0</b>	

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Machanpally	33KV	Mahabubnagar	16.05	17.47	01.42	E/L	Tree Branches Removed on 33KV Line at Boyapally Village Near Railway track	Machanpally	-
2		Maddur	Vepoor	33KV	Narayanpet	16.10	17.45	01.35	E/L	33KV Line Phase to Phase near Gokulnagar	Vepoor	-
3		Shadnagar	Shadnagar	33KV	Shadnagar	15.25	18.10	02.45	E/L	B Phase Conductor Snapped Near at Shadnagar	Shadnagar	-
4		Shadnagar	Kishannagar	33KV	Shadnagar	15.15	18.10	02.55	E/L	33KV Jumper Cut Near at Shadnagar	Kishannagar	-
1	NLG	Nalgonda	Indoor	33KV	Nalgonda	09.35	13.00	03.25		Jumper Cut, Insuletor Failed	Indoor	-
2		Kolanpaka	Bondugula	33KV	Bhongiri	17.20	18.20	01.00		33KV Pin Insulator Failed	Bondugula	-
1	MDK	Gummadidala	AFA	33KV	Patancheru	15.25	17.55	02.30		BD due to 33KV Jumper cut near Bonthaply	AFA	-
1	RR N	Medchal	Shantha Bio Tech	33KV	Medchal	14.05	15.15	01.10		No visible fault	Shantha Bio Tech	-
2		Medchal	Aliabad	33KV	Medchal	14.31	16.05	01.34		No visible fault	Aliabad	-

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Nakrekal	Chandampally	11KV	Nalgonda	06.00	10.00	04.00	E/L	Tree fallen on 11KV line on Highway	-
2		Kanagal	Kanagal AGL	11KV	Nalgonda	00.00	07.40	07.40	O/L	Pole damaged	-
3		Rayaniguda	Kankanalapally	11KV	Nalgonda	00.00	16.45	16.45	E/L	Tree fallen on line at Gollollagudem	-
4		Buggabaigudem	Thopucherla	11KV	Miryalaguda	06.50	07.50	01.00	E/L	Jumpet Cut	-
5		Thimmapuram	Kallepally	11KV	Miryalaguda	09.00	11.00	02.00	E/L	Insulator failed	-
6		Muppam	Muppam	11KV	Miryalaguda	14.00	16.45	02.45	E/L	Insulator failed	-
7		Devarakonda	Mayanampally	11KV	Devarakonda	08.30	14.35	06.05	E/L	HT/LT and 25KVA DTR Failed Near Madamartha	-
8		K.M.Pally	K.M.Pally Town	11KV	Devarakonda	00.10	09.30	09.20	E/L	11KV Jumper Cut	-
9		K.M.Pally	Doniyala	11KV	Devarakonda	00.10	09.35	09.25	E/L	Tree Follow on	-
10		K.M.Pally	Palvai	11KV	Devarakonda	00.10	07.00	06.50	E/L	Tree Follow on	-
11		K.M.Pally	Chennaram	11KV	Devarakonda	00.10	09.10	09.00	E/L	11KV Jumper Cut	-
12		Chendam Peta	G.Polepally	11KV	Devarakonda	10.00	14.00	04.00	E/L	Tree Follow on	-
13		Dugyala	Dugyala	11KV	Devarakonda	08.15	11.50	03.35	E/L	Tree Follow on	-
14		Dugyala	Thirumalagiri	11KV	Devarakonda	08.15	11.50	03.35	E/L	Tree Follow on	-
15		Dugyala	P.A Pally Rural	11KV	Devarakonda	08.15	11.50	03.35	E/L	Tree Follow on	-
16		Ajmapuram	Chennaram	11KV	Devarakonda	07.00	09.00	02.00	E/L	HT/HT	-
17		Nampally	M.R. Pally	11KV	Devarakonda	01.00	07.00	06.00	O/L	Two Nos 11KV Insulator Failed	-
18		Gurrampodu	Thenepally	11KV	Devarakonda	01.00	08.00	07.00	E/L	11KV Jumper Cut	-
19		Angadipeta	R.R gudem	11KV	Devarakonda	06.00	10.00	04.00	E/L	11KV Insulator Failed	-
20		P.A Pally	Akkampally	11KV	Devarakonda	06.00	09.30	03.30	E/L	Tree Follow on	-
21		Junuthala	Junuthala	11KV	Devarakonda	10.00	12.00	02.00	E/L	11KV Jumper Cut	-
22		Junuthala	Makkapally	11KV	Devarakonda	09.00	11.00	02.00	E/L	Tree Follow on	-
23		Junuthala	Kandarpally	11KV	Devarakonda	09.00	11.00	02.00	E/L	11KV Jumper Cut	-
24		Junuthala	PalliPhad	11KV	Devarakonda	09.00	10.00	01.00	O/L	Tree Follow on	-
25		Pittala Gudem	Pittala Gudem	11KV	Devarakonda	09.00	12.00	03.00	E/L	LT Line Cut Tree Follow on	-
26		T Giri	N B Thanda	11KV	Suryapet	00.00	13.00	13.00	EL/OL	Pole damaged	-
27		Nagaram	W Kota	11KV	Suryapet	07.00	09.00	02.00	EL	Insulator failed	-
28		Bibigudem	Bibigudem	11KV	Suryapet	10.10	11.40	01.30	EL	Insulator failed	-
29		Arvapally	JR Gudem	11KV	Suryapet	11.00	13.00	02.00	EL	Insulator failed	-
30		Palakeedu	Sajjapuram	11KV	Huzurnagar	08.20	10.10	01.50	EL	11 KV JUMPER CUT	-
31		Chilukur	Kondapuram	11KV	Huzurnagar	19.05	20.10	01.05	EL	POLE Damaged	-
32		Repala	Kakakova	11KV	Huzurnagar	10.40	13.20	02.40	EL	11 KV LINE SNAPPED	-
33		Addagudur	Dharmaram	11KV	Bhongiri	05.00	10.00	05.00	EL/OL	HT/LT & Tree Branches Fallen at Line near Dharmaram Village Due to Heavy Gale	-
34		Addagudur	Ch.Ramaram	11KV	Bhongiri	02.00	10.00	08.00	EL/OL	Line capacitor bank Fail & Tree Branches Fallen at Line Ch.Ramaram Village & Jumper Open In jankipuram Village Singile Phase ok 3Phase B/d Due to Heavy Gale	-
35		Azeempet	Kanchanpally	11KV	Bhongiri	04.00	09.00	05.00	EL	11kv Insulator Fail In Adharsha school near Kanchanpally Village Due to Heavy Gale	-
36		Chada	Nancharipeta	11KV	Bhongiri	06.00	08.00	02.00	EL	11kv Line Snapped Near Nancharipeta Village	-
37		Tekulasomaram	Yadulagudem	11KV	Choutuppal	06.00	09.25	03.25	EL	11kv Disc fail SS-2 Near Yadulagudem Village 3Phase B/d Singile Phase Ok Due to Heavy Gale	-

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	SDP	Husnabad	Husnabad Town-1	11KV	Siddipet	16.35	20.35	04.00		pole damaged	-
2		Thotapally	Thotapally	11KV	Siddipet	16.40	19.00	02.20		Break down	-
3		Akunoor	Rudraipally	11KV	Siddipet	15.05	16.10	01.05		insulator failure	-
4		Mustyal	Mustyal	11KV	Siddipet	14.50	16.25	01.35		Line cutting	-
5		Rebarthy	Gagillapur Agl	11KV	Siddipet	15.50	16.20	00.30		Break Down ( Jumper cutting)	-
1	RR N	Devarayamjal	DMC	11KV	Medchal	14.50	17.40	02.50		11KV Lighting arrester Failed and Removed at Etala Rajender,Farm House	-
1	HYD N	Ravindra Society	Ayyanna Pride	11KV	X	14.15	15.35	01.20	EL	Tree branches fallen on lines & Jumper cut at Ayyanna Pride	-
1	HYD S	Miralam	Hasan Nagar	11KV	III	14.30	15.50	01.20	EL,OL	2No. Top Jumpers cut at Hasan Nagar	-