

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	1		1		1				
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044									
	Total	606	3055	1	1	1	1	1	1	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		1		1		1			
2	NLG	144	988		5		5		5			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	6	0	6	0	6	0	0	
	Grand Total	1082	6468	1	7	1	7	1	7	0	0	

TSSPDCL - LMRC / Corporate office

Date: 12.02.19

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	RR N	132KV LGM Pet	33KV LGM Pet	33KV	Medchal	5:26	6:36	1:10		No visible fault	33KV LGM Pet	No

TSSPDCL - LMRC / Corporate office

Date: 12.02.19

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Donur	Singamdoddy	11KV	Jadcherla	11.00	12.26	01.26		11KV Jumper cut near Kanchanpally Village	No
1	NLG	Gundrampally	Gundrampally	11KV	Nalgonda	9:30	11:40	2:10	E/L	11KV Line insulator failed	No
2		Reddygudem	Kukkadam	11KV	Suryapet	12.30	14.05	01.35	E/L	11KV Insulator flashover	No
3		Kandibanda	Gandinagar thanda	11KV	Huzurnagar	14.30	16.00	01.30	E/L	11KV Line snapped	No
4		Venkatapur	Venkatapur	11KV	Bhongir	07.30	11.00	03.30	O/L	11KV Insulator failed & 11KV Line snapped	No
5		Kondamadugu	Nemaragommula	11KV	Bhongir	9:05	10:50	1:45	O/L	HT/LT near Kondamadugu (V)	No
1	RR E	Cherlapally-III	Shetty	11KV	Sainikpuri	3:01	4:31	1:30		11Kv Disc failed & 11KV line cut at near Viswakeerthi Company	No