

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403									
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1		1		1				
2	NLG	144	988		12		12		12			
3	MDK	107	933	2	1	2	1	2	1			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	13	3	13	3	13	0	0	
	Grand Total	1082	6468	3	17	3	17	3	17	0	0	

TSSPDCL - LMRC / Corporate office

Date: 11.03.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Midjil	Madaram	33KV	Jadcherla	12.35	14.20	01.45	O/L	Conductor Snapped at 132KV SS Midjil	Madaram	-
1	MDK	Bollaram	VIF	33KV	Patancheru	18.55	21.45	02.50		BD due to Jumper cut at near Company side	Patancheru	-
2		Pashamailaram	EPIP II	33KV	Sangareddy	07.25	09.05	01.40		BD due to lighting arrester failed	Sangareddy	-

TSSPDCL - LMRC / Corporate office

Date: 11.03.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Aipoor	Kotapahad	11KV	Suryapet	13.30	15.54	02.24	E/L	11Kv Jumper cut	-
2		Huurnagar-2	Lingagiri	11KV	Huurnagar	09.00	10.00	01.00	E/L	11Kv line snapped	-
3		Thogarrai	Kuchipudi	11KV	Huurnagar	07.15	08.00	00.45	E/L	11Kv line snapped	-
4		Turkapally	Turkapally	11KV	Nalgonda	07.55	09.15	01.20	E/L	11KV jumper cut	-
5		Eduloor	Munukuntla	11KV	Nalgonda	12.10	14.00	01.50	E/L	11KV jumper cut at SS-3	-
6		Ghanapuram	G.B.pally	11KV	Devarakonda	00.00	10.20	10.20	O/L	11KV Line Cutt	-
7		Mellavai	Devathapally	11KV	Devarakonda	15.00	16.00	01.00	E/L	11Kv Jumper Cutt	-
8		Damarcharla	Wadapally	11KV	Miryalguda	09.20	09.50	00.30	E/L	AB switch repair	-
9		Venkatapur	Dathaipally	11KV	Bhongir	06.10	08.30	02.20	E/L	Single Phase DTR Fail In Dathaipally (V)	-
10		Addagudur	Ch.Ramaram	11KV	Bhongir	11.00	13.40	02.40	E/L	11kv Jumper Cut In Ch.Ramaram (V)	-
11		Chamapur	Singaram	11KV	Bhongir	12.40	14.25	01.45	EL/OL	11kv pin Insulator Fail In Singaram (V)	-
12		Y.Gutta	Malkapur	11KV	Bhongir	13.35	14.45	01.10	E/L	11kv Jumper Cut In Saidhapur (V)	-
1	MDK	Bonthapally	Veerabadra	11KV	Patancheru	11.02	12.22	01.20		BD due to hight Vchle hitted by Conductor and Conductor snapped	-
1	RR N	Petbasheerabad	Sanmon Belmor	11KV	Medchal	11.15	12.30	01.15	BD	Copper Patti Cut & Replaced at Wood layout	-
2		Dppally	Gagillapur	11KV	Jeedimetla	16.00	17.50	01.50	EL/OL	HT/LT line Cut at Outer Ring Road	-
3		Devarayamjal	DMC	11KV	Medchal	13.45	16.10	02.25	BD	LT Line cut and Touched with HT Line at Dogs farm, Yamjal	-
1	HYD N	Pragatools	Lokesh Machine	11KV	VI	02.45	04.00	01.15	EL	Pin Insulator flash over at Eenadu Office	-