

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	1	0	1	0	1	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988	1	6	1	6	1	6			
3	MDK	107	933	2	2	2	2	2	2			
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	9	3	9	3	9	0	0	
	Grand Total	1082	6468	3	10	3	10	3	10	0	0	

TSSPDCL - LMRC / Corporate office

Date: 20.03.19

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	NLG	Mothkur	Azeempet	33KV	Bhongiri	12:00	14:32	2:32	EL	33kv Pin insulator failed In Addagudur Village	Azeempet	No
1	MDK	Sadashivapet	Munipally	33KV	Sangareddy	13:40	14:15	0:35		Tree branches fallen on the line	Munipally	No
2		Bollaram	VIF	33KV	Patancheru	11.15	14.30	03.15		Jumper cut	VIF	No

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Rajupeta	Rajupeta	11KV	Nalgonda	7:15	11:05	3:50	E/L	11 KV Line insulator failed	No
2		Pamanagundla	Pittampally	11KV	Nalgonda	15.10	16.40	01.30	E/L	11 KV Jumper cut	No
3		Kesharajupally	Pathapally	11KV	Nalgonda	06.30	08.50	02.20	E/L	11 KV Line Disc failed	No
4		Raghunadapalem	Nakkagudem	11KV	Huzurnagar	05.30	09.00	03.30	EL	11 KV Line snapped	No
5		Indl.Estate	Bibigudem	11KV	Suryapet	11.15	13.30	02.15	E/L	Conductor snapped	No
6		B.P.Pally	Bheemanpally	11KV	Choutuppal	6:00	10:40	4:40	EL	SS-5 100 KVA DTR failed at Bheemanapally Village	No
1	MDK	SOL	IDA-II	11KV	Patancheru	1:05	3:00	1:55		11 KV Jumper cut	No
2		Ismailkhanpet	Ismailkhanpet	11KV	Sangareddy	08.10	09.25	01.15		11 KV Jumper cut	No
1	SDPT	Mustyal	Veerannapet	11KV	Husnabad	16.20	17.10	00.50		Disc failed	No
1	HYD N	Madhapur	Gowrah	11KV	Jublee Hills	06.30	07.45	01.15	EL,OL	AB Cable End Kit failed at SS	Arranged B/F on 11KV Patrika Nagar feeder