

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		2		2		2			
6	RR(N)	54	550		5		5		5			
7	RR(E)	168	403		7		7		7			
8	Hyd	194	1044	1	34	1	34	1	34			
	Total	606	3055	1	48	1	48	1	48	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1		1		1				
2	NLG	144	988	3	14	3	14	3	14			
3	MDK	107	933	1		1		1				
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	5	14	5	14	5	14	0	0	
	Grand Total	1082	6468	6	62	6	62	6	62	0	0	

TSSPDCL - LMRC / Corporate office

Date: 10.05.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Bhoothpur	33KV	Jadcherla	11.30	11.48	00.18	O/L&E/L	Tripped on O/L Y B Phase E/L 33KV B Phase LA Jumper cut Follen Y Phase Conductor at 33KV Viduth Bhavan SS	Bhoothpur	-
1	HYD C	Asif Nagar	A.S.R.Raju Nagar	33kv	Mehdipatnam	02.40	02.50	00.10	O/L&E/L	Cable end kit failed & fault at near PVR express way pillar No.48	A.S.R.Raju Nagar	-

TSSPDCL - LMRC / Corporate office

Date: 10.05.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Peddarevelly	Peddarevelly	11KV	Jadcherla	05.30	07.20	01.50		11 KV wire cut near Pallegadda bai.	-
1	NLG	Gaddipaly	Medaram	11KV	Huzurnagar	08.00	09.30	01.30	E/L	11Kv Disk Failure	-
2		Nelamarry	V.R.Puram	11KV	Huzurnagar	11.00	14.00	03.00	E/L	Tree branch fall on 11Kv line	-
3		Ananthagiri	Mogalaikota	11KV	Huzurnagar	09.49	11.43	01.54	E/L	11Kv line cut	-
4		Arlagaddagudem	N.R.Gudem	11KV	Nalgonda	08.00	11.40	03.40	E/L	HT/LT line melting at near by (v)	-
5		Ishkilla	Munipampula	11KV	Choutuppal	13.10	14.55	01.45	OL	11kv Jumper cut Near Munipampula (V)	-
1	MDK	Bollaram - I	Kythan	11KV	Patancheru	19.30	20.40	01.10		BD due to Jumper cut	-
2		Gaddapotharam - I	Matrix	11KV	Patancheru	17.05	18.30	01.25		BD due to Conductor snapped	-
3	SDPT	Thotapally	Anthakkapet	11KV	Husnabad	17.30	19.30	02.00		Disc failure	-
4		Bejjanki	Kalllepally	11KV	Husnabad	14.00	16.00	02.00		Jumper cut	-
1	RR S	Kattedan-I	Feeder-III	11KV	RJNR	10.20	11.40	01.20	B/D	11kv Insulator Failed at swastik food industries	-
1	RR E	Techpark	Raheja	11KV	Habsiguda	03.43	05.03	01.20		End kit Failed near SS Yard	-
1	HYD S	Asmangadh	G.A.Bank colony	11KV	Asmangadh	01.01	02.20	01.19		Cable End kit Failed	Arranged from Saraswathi nagar fdr
2		Malakpet	Yashodha Hospital	11KV	Asmangadh	01.30	03.25	01.55		Cable End kit Failed near Nalgonda x road	Arranged from 11KV Judges colony fdr