

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403									
8	Hyd	194	1044		2		2		2			
	Total	606	3055	0	3	0	3	0	3	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1		1		1				
2	NLG	144	988		10		10		10			
3	MDK	107	933		1		1		1			
4	SDPT			1	1	1	1	1	1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	12	2	12	2	12	0	0	
	Grand Total	1082	6468	2	15	2	15	2	15	0	0	

TSSPDCL - LMRC / Corporate office

Date: 16.05.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	leeza	T.T.Doddi	33kv	Gadwal	06.00	08.55	02.55	E/L & O/L	for 33KV Line Phase to Phase near CT Pad SS	T.T.Doddi	-
1	SDPT	Husnabad	Thotapally	33kv	Husnabad	14.50	00.00	09.10		BD due to jumper cut	Thotapally	Arranged from 132kv Husnabad - 33kv Katkur for 14.50 hrs.

TSSPDCL - LMRC / Corporate office

Date: 16.05.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	B.G.Gudem	Naragudem	11kv	Nalgonda	07.30	10.30	03.00	EL	HT /LT Line Melting	-
2		Koppole K	Koppole K	11kv	Nalgonda	03.00	08.00	05.00	EL	HT /LT Line Melting	-
3		Narketpally	Nakkalapally	11kv	Nalgonda	01.30	07.30	06.00	EL	11KV Line Line Melting	
4		Aipoor	Kotapahad	11kv	Suryapet	06.30	09.10	02.40	EL	Inaulator failed	
5		Nuthankal	Errapahad	11kv	Suryapet	03.30	08.00	04.30	EL	Conductor snapped & Insulator flasover	
6		Sirikonda	Balluthanda	11kv	Huzurnagar	04.15	07.30	03.15	EL	Due to 11kv line cutted	
7		Keethavarigudem	Kothagudem	11kv	Huzurnagar	02.25	06.00	03.35	EL	Due to 11kv line cutted	
8		Raghunadapalem	Nakkalagudem	11kv	Huzurnagar	05.55	09.05	03.10	EL	Due to 11Kv Jumper Cutted	-
9		Chanupally	Palavaram	11kv	Huzurnagar	03.00	05.50	02.50	EL	Due to 11Kv insulator failure	-
10		Athmakur	Thukkapur	11kv	Bhongir	10.50	13.50	03.00	EL	11kv Pin Insulator Failed near Athmakur Village	-
1	MDK	Waddepally	Industrial	11kv	Jogipet	13.20	16.10	02.50		BD Due to Jumper Connection Near SS	-
2	SDPT	Gagillapur	Vallampatla	11kv	Husnabad	16.45	18.05	01.20		BD DUE TO TREE FALLEN ON LINE	-
1	RR N	HMT	Manikya Nagar	11kv	Medchal	12.30	14.05	01.35	BD	11KV Line Touched on Dammy Cable, Quthbullapur	-
1	HYD C	Toli Chowki	Hakeemsha	11kv	Mehdipatnam	06.38	08.25	01.47	EL	Bird fault on lines at Reliance Mart & Jumper cut at Galaxy Theatre	-----

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
2	HYD S	Falaknuma	Aliyabad	11kv	Charminar	11.18	13.28	02.10	OL-Rph	Cable fault at Shamsheergunj (6No. Kept off from 11:18 Hrs to 17:38Hrs)	Partial tdr charged & remaining loads added on 11KV Rooplal Bazar feeder